



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(1) (1) (1) 12512	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Construction of road from village Sunderpur to Lochab Length: 4.66 KM	In Progress FC-Agriculture H.S.A.M.B. 05/12/2016 31/07/2017	Road ID-7260. Length:3.97 km. Path: 5 & 6 karam. A/A granted for Rs.137.41 lacs on 01.08.2016. Work allotted on 01.12.2016. Work upto WBM completed. 70% work completed.	13741000 13741000 8149000 8149000
----------------------------------	-------------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & Work completed pto WBM. Further work is in progreass.

Likely Date of Initiation: 01/12/2016
Likely Date of Completion: 31/07/2017
Estimate Cost: 13741000
Funds Issued: 4417000
Admin. Approved:
13741000
Funds Spent: 4417000

(2) (2) (2) 12521	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Construction of road from village Kharenti to Ugalan Length: 4.66 KM	In Progress FC-Agriculture H.S.A.M.B. 25/10/2016 24/07/2017	Road ID-8256. Length: 4.64 km. Path: 5 karam. A/A granted for Rs.141.54 lacs on 01.08.2016. Work allotted on 25.10.2016. Earth work completed. GSB/ WBM in progress. 30% work completed.	14150000 14150000 4876000 4876000
----------------------------------	-------------------------------	--	--	---	--	--

DC Office Status & DC Remarks: In Progress & Earth work completed, GSB completed in 4.66 km. Stone metal supplied for 900 cum. Laying of stone metal is in progress.

Likely Date of Initiation: 25/10/2016
Likely Date of Completion: 31/07/2017
Estimate Cost: 14150000
Funds Issued: 4876000
Admin. Approved:
14150000
Funds Spent: 4876000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(3)	23/05/2016	Julana	Construction of Road from village	In Progress	Road ID-5335. Length: 2.930 km.	1172000000
(3)		JULLANA	Pindara to Lakhmirwala Lenth:	FC-Agriculture	Path: 5 & 6 Karam. A/A granted	1172000000
(3)		JULANA -Block	2.930 KM	H.S.A.M.B.	for Rs.119.92 lacs on 01.08.2016.	2061000
12525	In Progress	Jind		25/10/2016	Work allotted on 25.10.2016.	2061000
				24/07/2017	Earth work completed & GSB in progress. 40% work completed.	

*DC Office Status & DC Remarks: In Progress & Earth work completed in 2930 mtr. GSB laid in 2300 mtr.
Supply of S/Metal is in progress (100um) Const. of R/Wall in progress in 50 mtr.*

Likely Date of Initiation: 25/10/2016
Likely Date of Completion: 10/07/2017
Estimate Cost: 11992000
Funds Issued: 2022000
Admin. Approved:
11992000
Funds Spent: 2022000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(4) (4) (4) 12528	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Completion of in-complete HSAMB from village Karsola to Lijwana Kalan approved under HRDF Funds.	Commissioned FC-Agriculture H.S.A.M.B. 23/05/2016 31/05/2017	Road ID-7472. Length: 4.61 km. The work was originally taken up as a deposit work of HRDF during previous regime against A/A of Rs.1.48 crore. About 70% work done upto 2015 as per funds provided. Now, the proposal to complete the road has been announced by Hon'ble CM on 23.05.2016. R/A/A for Rs.193.94 Lac granted by HRDF vide no. 909-14 dated 05.05.2017. work completed on 30-06-2017	19394000 19394000 18800000 18800000
----------------------------------	--------------------------------	--	---	--	---	--

DC Office Status & DC Remarks: In Progress & Work Completed on 31.05.2017

Likely Date of Initiation: 04/05/2017
Likely Date of Completion: 30/06/2017
Estimate Cost: 14800000
Funds Issued:
Admin. Approved:
14800000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(5) (5) (5) 17864	11/12/2016 In Progress	JIND JIND JIND -Block Jind	Construction of Road from Village Dariyawala to Koth Kalan.	In Progress FC-Agriculture H.S.A.M.B. 15/02/2017 31/12/2017	Road ID 8436: Length : 7.90km, Path: 5 & 6 Karam. A/A accorded for Rs.252.26Lac on 06.01.2017. Work allotted on 20.02.2017. work completed except paver block 550m at village Dariyawala. 60% work completed.	25226000 25226000 14212000 14212000
----------------------------------	-------------------------------	-------------------------------------	--	---	---	--

DC Office Status & DC Remarks: In Progress & Work completed in 6.29 km exact laying of PIP block in 550 mtr. In village dariyawala.

Likely Date of Initiation: 20/02/2017
Likely Date of Completion: 31/12/2017

Estimate Cost: 25226000
Funds Issued: 25226000
Admin. Approved:
25226000
Funds Spent: 8718000

(6) (6) (6) 17865	11/12/2016 In Progress	Jind JIND JIND -Block Jind	Construction of Road from Village Kandela to Khokheri.	In Progress FC-Agriculture H.S.A.M.B. 08/03/2017 30/09/2017	Road ID 6595: Length: 3.46km, Path 5 & 6 Karam. A/A accorded for Rs.113.44Lac on 06.01.2017. Work allotted in 09.03.2017. E/W completed & GSB in progress.	11344000 11344000 558000 558000
----------------------------------	-------------------------------	-------------------------------------	---	---	--	--

DC Office Status & DC Remarks: In Progress & Earth work completed. GSG material supplied 250 cum. Further work is in progress.

Likely Date of Initiation: 09/03/2017
Likely Date of Completion: 14/09/2017

Estimate Cost: 11344000
Funds Issued: 1134400
Admin. Approved:
11344000
Funds Spent: 54000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(7) (7) (7) 17867	11/12/2016 In Progress	JIND JIND JIND -Block Jind	Construction of Road from village Khunga to Dhatrath.	In Progress FC-Agriculture H.S.A.M.B. 07/02/2017 30/09/2017	Road ID 8090. Length: 2.70km. Path: 5 & 6 karam. A/A granted for Rs.86.93 lacs on 27.12.2016. Work allotted on 13.02.2017. E/W completed & GSB in progress.	8693000 8693000 0 0
----------------------------------	-------------------------------	-------------------------------------	--	---	---	------------------------------

DC Office Status & DC Remarks: In Progress & Earth work completed & GSB completed in 2700 mtr Length. Further work is in progress.

Likely Date of Initiation: 13/02/2017
Likely Date of Completion: 30/09/2017
Estimate Cost: 8693000
Funds Issued:
Admin. Approved: 8693000
Funds Spent:

(8) (8) (8) 17868	11/12/2016 In Progress	JIND JIND JIND -Block Jind	Construction of Road from village Haibatpur to Nirjan.	In Progress FC-Agriculture H.S.A.M.B. 14/02/2017 31/07/2017	Road ID 8437: Length: 1.77 km, path: 5 karam. A/A accorded for Rs.54.76 Lac on 06.01.2017. Work allotted on 20.02.2017. E/W completed & GSB/ WBM in progress.	5476000 5476000 134000 134000
----------------------------------	-------------------------------	-------------------------------------	---	---	--	--

DC Office Status & DC Remarks: In Progress & Earth work completed. GSB completed in 1.4 km. Length. Stone metal in 300 mtr. Further work is in progress.

Likely Date of Initiation: 20/02/2017
Likely Date of Completion: 31/07/2017
Estimate Cost: 5476000
Funds Issued: 67000
Admin. Approved: 5476000
Funds Spent: 67000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(9)	18/12/2016	Narwana	Construction of road from Dhakal	In Progress	Road ID 8459: Length-3.90km,	13389000
(9)		NARWANA	to Sudkain Kalan.	FC-Agriculture	Path:6k. A/A accorded for	13389000
(9)		NARWANA -Block		H.S.A.M.B.	Rs.133.89 lac on 27.02.2017.	67000
17942	In Progress	Jind		23/06/2017	Work allotted on 24.03.2017.	67000
				31/03/2018	Earnest money forfeited.	
					Work allotted on 23.06.2017 and E/W in progress.	

DC Office Status & DC Remarks: In Progress & Earth work completed in 3km. Further work is in progress.

Likely Date of Initiation: 19/04/2017
Likely Date of Completion: 30/11/2017

Estimate Cost: 13389000
Funds Issued: 67000
Admin. Approved:
13389000
Funds Spent: 67000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(10) (10) (10) 17954	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Widening of road from Dharodhi to Sacha Khara via Frain. Lenth= 5.91 km & Length= 4.94 km.	In Progress FC-Agriculture H.S.A.M.B. 05/05/2017 31/03/2018	This announcement consists of two existing roads of HSAMB detailed as under:- 1. ID - 3207 : Length 5.91km, path 5 karam, constructed in the year 1992. Last S/R carried out in the year 2007. 2. ID - 3255 : Length 4.94km, Path 5 karam, constructed in the year 2001. last S/R carried out in 2010. Widening proposed from 3.66mtr to 5.48mtr A/A accorded for Rs. 279.54 lac on 02.03.2017. Work allotted on 16.05.2017. E/W completed & GSB/ paver work in progress.	27954000 27954000 3005000 3005000
-------------------------------------	-------------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work completed in 10.85 km. GSB completed in 8km on both side of road in widening portion. PIP block laid in 250 mtr. In village Dharodhi & 100 mtr. in vill. Frain.

Likely Date of Initiation: 15/05/2017
Likely Date of Completion: 31/03/2018
Estimate Cost: 27954000
Funds Issued: 48000
Admin. Approved: 27954000
Funds Spent: 48000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(11) (11) (11) 17955	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of road from Gurusar to Belerkha.	In Progress FC-Agriculture H.S.A.M.B. 30/06/2017 31/03/2018	Road ID 8454: Length is 3.69km, Path: 6karam. A/A accorded for Rs.123.48 lacs on 24.01.2017. Work allotted on 08.03.2017. EMD forfeited & work re-allotted on 30.06.2017. E/W in progress.	12348000 12348000 0 0
-------------------------------------	-------------------------------	--	--	---	--	--------------------------------

DC Office Status & DC Remarks: In Progress & Earth work completed in 2 km and Further work is in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 12348000
Funds Issued: 0
Admin. Approved: 12348000
Funds Spent: 0

(12) (12) (12) 17956	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of link road from Dablain to Frain Kalan.	In Progress FC-Agriculture H.S.A.M.B. 08/03/2017 31/03/2018	Road ID 8452: Length is 3.076km, Path: 5karam. A/A accorded for Rs. 105.15 lacs on 24.01.2017. Work allotted on 09.03.17. Agency not started the work. Earnest Money forfeited on 09.05.2017 and work re-allotted on 06.07.2017. E/W in progress.	10515000 10515000 0 0
-------------------------------------	-------------------------------	--	--	---	---	--------------------------------

DC Office Status & DC Remarks: In Progress & Earth work completed in 1.51 km single layer. GSB material supplied for 2000 cum. Stone metal supplied for 2000 cum. Further work is in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 10515000
Funds Issued:
Admin. Approved: 10515000
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Agriculture & Farmers Welfare						
Department : H.S.A.M.B.						
(13) (13) (13) 17957	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of link road from Dablain to Bhikewala.	In Progress FC-Agriculture H.S.A.M.B. 03/04/2017 30/11/2017	Road ID 8453:Length-5.78km, Path - 5 & 6 karam. A/A granted for Rs.202.12Lac on 07.02.2017. Work allotted on 19.04.2017. E/W completed & GSB in progress.	20212000 20212000 0 0
DC Office Status & DC Remarks: In Progress & Earth work completed in 4.5 km. GSB supply 500 cuj. Further work is in progress.					Likely Date of Initiation: 19/04/2017 Likely Date of Completion: 15/11/2017	Estimate Cost: 20212000 Funds Issued: 0 Admin. Approved: 20212000 Funds Spent: 0
(14) (14) (14) 17958	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of road from Sisar to Dhokal.	In Progress FC-Agriculture H.S.A.M.B. 27/04/2017 30/11/2017	Road ID 8451: Length 5.03km, Path: 5 karam. A/A accorded for Rs. 175.75 lacs on 27.02.2017. Work allotted on 04.05.2017. E/W completed & GSB/ WBM in progress.	17575000 17575000 6957000 6957000
DC Office Status & DC Remarks: In Progress & Earth work completed in 5 km GSB complete 3500 mtr. Stone metal laid in 3000 mtr both layer. Further work is in progress.					Likely Date of Initiation: 04/05/2017 Likely Date of Completion:	Estimate Cost: 17575000 Funds Issued: 8000 Admin. Approved: 17575000 Funds Spent: 8000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(15) (15) (15) 17960	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of road from Dharodhi to Narwana-Ishmailpur road (Raja Gohar along with railway line in village Dharodhi).	In Progress FC-Agriculture H.S.A.M.B. 05/05/2017 30/11/2017	Road ID 8456: Length 4.34km. Path: 5,6 & 8 karam. A/A accorded for Rs. 143.51 lacs on 27.02.2017. Tender invited for 27.03.2017 no offer received so tender re-invited on 11.04.2017. Work allotted on 17.05.2017. E/W completed & GSB in progress.	14351000 14351000 3851000 3851000
-------------------------------------	-------------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work complete in 4200 mtr. Length GSB laid in 3500 mtr. Brick on edge in 500 mtr. S/m 1st started. Further work is in progress.

Likely Date of Initiation: 15/05/2017	Estimate Cost: 14351000
Likely Date of Completion: 31/03/2018	Funds Issued: 6000
	Admin. Approved: 14351000
	Funds Spent: 6000



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(16) (16) (16) 17961	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Widening of Road from Village Jajanwala to Sainthli.	In Progress FC-Agriculture H.S.A.M.B. 27/04/2017 30/11/2017	Road ID 3106 & 3094: The proposal consists of two existing HSAMB roads and connects NH-I to 18ft wide PMGSY road. (A) Main road to School in Jajjanwala (ID - 3094): Length:0.74km constructed in the year 2000 (B) Jajjanwala to Sainthali (ID - 3106) : Length:4.78km constructed in the year 2008. Proposal is for widening of road from 3.66mtr to 5.48m width and A/A accorded for Rs. 134.13 lacs on 27.02.2017. Work allotted on 04.05.2017. Work upto WBM completed. Only PC pending.	13413000 13413000 2225000 2225000
-------------------------------------	-------------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work completed. GSB laid 5.52 km in widening portion on both side WBM completed in 5.52 KM PC left.

Likely Date of Initiation: 04/05/2017
Likely Date of Completion:
Estimate Cost: 13413000
Funds Issued: 0
Admin. Approved:
13413000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

(17) (17) (17) 17962	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Construction of Road from Village Dhakal to Sudkain Khurd.	In Progress FC-Agriculture H.S.A.M.B. 27/04/2017 28/02/2018	Road ID 8457:Length 7.71km, Path: 5 karam. A/A accorded for Rs. 283.82 lacs on 27.02.2017. Work allotted on 04.05.2017. E/W completed & GSB in progress.	28382000 28382000 4855000 4855000
-------------------------------------	-------------------------------	--	---	---	---	--

DC Office Status & DC Remarks: In Progress & Earth work completed in 6700 mtr. GSB completed in 6 KM.R/wal completed. Further work is in progress.

Likely Date of Initiation: 04/05/2017
Likely Date of Completion:
Estimate Cost: 28382000
Funds Issued: 0
Admin. Approved:
28382000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Development & Panchayat						
Department : H.R.D.F.						
(18) (1) (1) 10126	24/05/2015 In Progress	SAFIDON SAFIDON SAFIDON -Block Jind	Development works of Rs. 20.00 Crore in the villages of Safidon Assembly Constituency.	In Progress FC-Dev&Panchayats H.R.D.F. 20/05/2016 31/10/2017	Ann.recd.on 10.6.15.Letter written to ADC for sending the estimates.Funds amounting to Rs. 19.94 cr. and 0.85 cr. sanctioned on 6.10.15 & 1.12.16 for 178 works. Additional 11 nos. of works amounting Rs. 1.02 cr. submitted to Govt. for sanction of fund on 4.5.2017. Out of 178 works, Completed - 62, In progress- 77 Not started -39 works overall 40% work completed. A/Approval Rs.207993100/- Funds spent Rs.63700000/-	207993100 207993100 207993100 63700000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

DC Office Status & DC Remarks: In Progress & Rs. 19,94,47600/- were sanctioned for 176 dev. works in Safidon Constituency out of which 20 works completed, 42 are in progress and 76 not started in 38 cases revised approval of estimate is awaited from HRDF Board.

Likely Date of Initiation:	Estimate Cost: 206592500
Likely Date of Completion:	Funds Issued: 206592500
	Admin. Approved: 206592500
	Funds Spent: 63675647



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Development & Panchayat						
Department : H.R.D.F.						
(19) (2) (2) 12644	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Grant of Rs. 10 crore for Development works in the various villages of Julana Assembly Constituency	In Progress FC-Dev&Panchayats H.R.D.F. 01/12/2016 31/10/2017	Ann. recd. on 18.7.2016. Estimates prepared and recd. on 1.9.16. Fund sanctioned for amounting Rs. 9.94 cr. on 14.10.2016 for 190 works. Funds amounting to Rs. 5,85,500/- sanctioned for R/wall in village Brahamanwas on 13.7.2017. A/Approval Rs. 99414500/- Funds spent Rs. 58500000/-	99414500 99414500 99414500 58500000
					Total Works - 190 works Completed - 75 works In progress - 81 Works Not started - 34 works Overall 60% work completed.	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

DC Office Status & DC Remarks: In Progress & 105 works of Julana Block and 85 works of Jind Block were identified. Funds have been received. 45 works have been completed in Julana Block and 2 works have been completed in Jind Block. 105 works are in progress in the whole constituency, 38 works are yet to be started.

Likely Date of Initiation:	Estimate Cost: 99414500
Likely Date of Completion:	Funds Issued: 99414500
	Admin. Approved: 99414500
	Funds Spent: 58773460



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - Higher

Department : Education (Higher)

(20) (1) (1) 10007	12/04/2015 In Progress	ALEWA UCHANA KALAN UCHANA -Block Jind	Opening of Co-Education Govt. College in Alewa and Construction of separate hostel for Girls.	In Progress FC-Higher Education Education (Higher) 22/05/2016 30/09/2017	Revised Administrative Approval of Rs.19.48 crore has been issued on 26/07/2016. Work is being executed by the Police Housing Corporation, Haryana. Tenders received and work has been allotted to the agency. Final date of completion as informed by the Police Housing Corporation is September, 2017.	194800000 194800000 194800000 91493000
-----------------------------------	-------------------------------	--	--	--	--	---

Currently Pending With : Police Housing Corpn.

DC Office Status & DC Remarks: In Progress & 80% work completed. The funds of Rs. 7.00 Crore have been received upto date. Painting & Flooring work in progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Secondary)

(21) (1) (1) 12513	23/05/2016 Commissioned	Julana JULLANA JULANA -Block Jind	Up gradation of High School, Karsola to Sr. Secondary School.	Commissioned FC-School Education Education (Secondary)	Commissioned on 19.06.2017	
-----------------------------------	--------------------------------	--	--	--	----------------------------	--

DC Office Status & DC Remarks: In Progress & Feasibility report sent to The Director Secondary Education, Panchkula vide DEO, Jind office Memo no. 4863 dated 16.05.2016.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Education - School

Department : Education (Secondary)

(22) (2) (2) 12514	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	Up Gradation of Middle School Gobindpura to High School	In Progress FC-School Education Education (Secondary)	Not-feasible The school does not fulfill the norms for upgradation upto Sr. Sec. Level. The Hon'ble CM has been apprised of the position that this school may not be considered for upgradation. The same has been approved by Hon'ble CM on File No. 15/25-2016 SE(3) dated 15.02.2017.	
-----------------------------------	---------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & The Hon'ble Chief Minister has approved the proposal of upgradation of the school.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Health

Department : Health

(23) (1) (1) 10005	12/04/2015 In Progress	UCHANA UCHANA KALAN UCHANA -Block Jind	Construction of 50 bedded Hospital	In Progress FC-Health Health 30/04/2015	CHC Uchana has already been upgraded to 50 bedded hospital vide Govt. letter dated 13.03.2009. Administrative approval of Rs. 1188.11 lacs has been issued vide Govt. letter No. 20/40/2016-5HBIII dated 09.12.2016 for the construction which has been sent to EIC, PWD (B&R) on 21.04.2017.	118811000 0 0
-----------------------------------	-------------------------------	---	------------------------------------	--	---	---------------------

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Foundation Work is in progress.

Likely Date of Initiation:	Estimate Cost: 118811000
Likely Date of Completion:	Funds Issued: 0
	Admin. Approved: 118811000
	Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Home including Jail						
Department : Home						
(24) (1) (1) 17875	11/12/2016 In Progress	Jind JIND JIND -Block Jind	Opening of New Police Station on Jind City in the name of Civil Line Police Station.	In Progress FC-Home Home	Sanction of Govt. has been issued vide memo. No. 16/03/2017-4HG-II dated 12.04.2017. File regarding issuance of Notification for Civil Line Jind has been sent to LR on 4.05.2017. After receiving of notification, Police Station shall be made functional. Notification has been published vide No. S.O.36/C.A./2/1974/S.2/2017 dated 09.05.2017. SP, Jind vide DO letter dated 16.06.2017 has requested to CA, HUDA, Panchkula to change earmarked site of PS in Sector-7, Jind (site adjoining to two cremation grounds from two sides) in any of sector 6 to 11.	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Home including Jail

Department : Home

DC Office Status & DC Remarks: In Progress & Sanction granted by the Govt. as it is evident from the Remarks of FC Home. Budgetary provision for construction is yet to be made.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Department : Irrigation & Water Resources

(25)	12/04/2015	BARSOLA	Extension of Barsola Feeder.	In Progress	The project estimate for extension	
(1)		UCHANA KALAN		FC-Irrigation	of 4-L Barsola Sub Minor from RD	41600000
(1)		UCHANA -Block		Irrigation & Water	19500 to RD 31400 tail	0
10031	In Progress	Jind		Resources	amounting to Rs. 378.00 lacs	0
				01/04/2018	stands approved by the STC of	
				31/03/2019	the department in its meeting held	
					on 21.01.2014. The	
					Administrative approval	
					amounting to Rs. 416.00 lacs	
					stands accorded by Govt. vide	
					Memo No. 2/83/2014-1IW dt.	
					13.05.2014. The alignment also	
					approved vide CE/BWS letter No.	
					3888/2BWS/333/99-II dated	
					02.07.2014. Govt. on 09.08.2016	
					has formed a committee under	
					the chairmanship of DC/Kaithal to	
					negotiate with the land owners.	
					The meeting held on 26.09.2016	
					and rate of Rs. 30.00 lacs per	
					acre has been finalized against	
					collector rate of Rs. 16-18 lacs	
					per acre. The case sent to Govt.	
					vide No. 1292/EIC dt. 26.10.2016	
					for taking LR opinion who opined	
					that Govt. cannot acquire land	
					directly. Land detail measuring	
					12.45 acre stands uploaded on e-	
					bhoomi portal as per Land	
					Purchase Policy approved by	
					Revenue Deptt.	



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

DC Office Status & DC Remarks: In Progress & The meeting was held with land owners and they agreed to give their land @ Rs. 30.00 Lac per acre including all benefits to be given u/s 30 of the New Acquisition Act. The committee has approved the rate and report submitted to the Govt. vide DC Kaithal office memo. No. 1385-87/DRA dated 29.9.2016. However, the Govt. shouts advice of LR Haryana in respect of purchase of land directly from the land honors. LR advice that it would be appropriate to seek the clarification from the Ministry of Law and Justice where from the Said Act-2013 has been got notified. Decision is pending at the level of the Govt.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 70700000
Funds Issued: 0
Admin. Approved:
70700000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(26) (2) (2) 12501	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Rehabilitation of Julana Sub Minor from RD 0 to 20610.	In Progress FC-Irrigation Irrigation & Water Resources 05/05/2017 28/02/2018	The scheme was approved in STC meeting on dated 06.12.2016. The A/A has been received on 07.02.2017 from Govt. vide memo No. 22/14/2017/4 IW dated Feb,2017 for amounting to Rs. 357.79 lacs. The estimate has been sanction for amounting to Rs. 329.27 lac on 27.04.2017. The tender has been approved on 07.06.2017. The work is in progress and 35 % work has been completed.	35779000
-----------------------------------	-------------------------------	--	---	---	---	----------

DC Office Status & DC Remarks: In Progress & Work started on 19.06.2017

Likely Date of Initiation:	Estimate Cost: 32927000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	32927000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(27) (3) (3) 12502	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Rehabilitation of Kamach Khera Minor RD 0 to 10250	In Progress FC-Irrigation Irrigation & Water Resources 05/05/2017 28/02/2018	Announcement received in the month of July, 2016 and project estimate has been prepared for amounting to Rs. 94.29 lacs. The scheme was approved in the STC meeting held on 06.12.2016. The administrative approval for amounting to Rs. 94.29 lac has been received from Govt on vide Memo no 22/18/2017-1IW dated 8/1/2017. The estimate was sanctioned for amounting to Rs. 70.20 lac on dated 26.04.2017. The tender has been approved on 06.06.2017. The work is in progress and 30% work has been completed.	9429000
-----------------------------------	-------------------------------	--	---	---	--	---------

DC Office Status & DC Remarks: In Progress & Work stated on 17.06.2017.

Likely Date of Initiation: Estimate Cost: 7019000
Likely Date of Completion: Funds Issued:
Admin. Approved: 7019000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

(28) (4) (4) 12503	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Regarding Rehabilitation renovation Shadipur Minor from RD 0 to 272000.	In Progress FC-Irrigation Irrigation & Water Resources 03/03/2017 09/03/2018	Announcement received in the month of July, 2016. Administrative approval has been received from Government vide No. 22/43/2016-4IW dated 17.10.2016 amounting to Rs.150 lacs. The estimate has been sanctioned for amounting to Rs. 123.87 lac on 28.12.2016. The tenders has been approved on 03.03.2017. The work is in progress and 87 % work has been completed and expenditure of Rs. 62.00 lacs has been incurred.	15000000 6200000 6200000
-----------------------------------	-------------------------------	--	---	---	---	--------------------------------

DC Office Status & DC Remarks: In Progress & Work in progress. 80% work completed.

Likely Date of Initiation:	Estimate Cost: 15000000
Likely Date of Completion:	Funds Issued: Admin. Approved: 15000000 Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Medical Education

Department : Medical Education

(29) (1) (1) 10124	24/05/2015 In Progress	JIND SAFIDON JIND -MC Jind	Opening of Medical College in Jind District.	In Progress FC-MedicalEdu Medical Education	1. Foundation stone was laid on 11.09.16. 2. Concept plan for Establishment of Medical college at Jind has been approved by the Government. 3. A high Powered Committee comprising of CS, PSCM, ACSMER and VC UHS, Rohtak has been constituted and notified to invite tenders. 4. The first meeting of High Powered Committee was held on 30.06.2017 wherein a sub committee was constituted for DNIT	0 0 0 0
-----------------------------------	-------------------------------	-------------------------------------	---	---	--	------------------

DC Office Status & DC Remarks: In Progress & Letter written to ACS (B&R) with copy to ACS, Medical Education and Research, Haryana, Chandigarh Vide memo. No. 1600 dated 19.4.2017 to expedite the announcements.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Head Deptt. : Power

Department : DHBVNL

(30)	12/04/2015	UCHANA KHURD	Construction of 33 KV Sub Station	In Progress	i) 33 KV Uchana Khurd (FY 2017	151700000
(1)		UCHANA KALAN	in Uchana Khurd, Durana,	FC-Power	-18) The suitability of land in	151700000
(1)		UCHANA -Block	Kabarchha, Sandeel and	DHBVNL	village Uchana Khurd checked	151700000
10009	In Progress	Jind	Mangalpur and up gradation of	01/05/2015	and not found suitable . The	41700000
			Kakrod and Chattar KV Sub	31/03/2018	alternate land in nearby village	
			Station.		Setha Majra checked and found	
					suitable, further action is being	
					taken.	
					ii) 33 KV Durana (FY 2017-18)	
					The work stand allotted to the	
					contractor vide LOA dated	
					27.6.2017.	
					iii) 33 KV Kabarchha(FY 2017-18):	
					The suitability of the land has	
					been checked and found suitable.	
					Sub station is covered under	
					JICA, ODA Loan. As per	
					schedule the tenders are to be	
					floated package wise. Total 5 No.	
					sub stations are existing , but the	
					suitable land for 3 No. sub	
					stations stands provided. The	
					matter is being taken up with	
					JICA.	
					iv) 33 KV Sandeel (FY-2017-18)	
					The suitability of the land has	
					been checked and found not	
					suitable. The alternate land is	
					being sarched out.	
					v) 33 KV Mangalpur:	



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Commissioned on 28.7.2016.
Augmentations:
i) 33 KV Kakrod & Chattat: Both
commissioned on 30.5.2015.

Likely Date of Initiation: Estimate Cost: 11000000
Likely Date of Completion: Funds Issued: 11000000
Admin. Approved:
11000000
Funds Spent: 41700000

DC Office Status & DC Remarks: In Progress & As per Planing the construction/commissioning of new Sub Stations is scheduled as under as per list of approved works:

- i) 33 KV Uchana Khurd- FY 2017-18
 - ii) 33 KV Durana - FY 2017-18
 - iii) 33 KV Kabarcha - FY 2017-18
 - iv) 33 KV Sandeel - FY 2017-18
 - v) 33 KV Mangalpur -
- S/Stn. has been commissioned on dt. 28.07.2016
i) 33 KV Kakrod- Work completed.
ii) 33 KV Chattar- Work Completed.

(31)	23/05/2016	Julana	Installation of New Transformers	In Progress	As per survey 37 No. additional	12300000
(2)		JULLANA	in various villages of Julana	FC-Power	transformers are to be installed.	12300000
(2)		JULANA -Block	Constituency for removing	DHBVNL	Estimates for all 37 No have been	12300000
12505	In Progress	Jind	overloading problem.	31/07/2016	sanctioned. 29 No transformers	9600000
				31/07/2017	have been installed.	

DC Office Status & DC Remarks: In Progress & As per survey 37 nos. of addition T/Fs are to be installed out of which 19 Nos. T/Fs has been installed and balance 18 Nos. work in progress.

Likely Date of Initiation: Estimate Cost: 12300000
Likely Date of Completion: Funds Issued: 12300000
Admin. Approved:
12300000
Funds Spent: 6200000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Power

Department : DHBVNL

(32) (3) (3) 12508	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Replacement of LT line conductor of various villages i.e. Malvi, Kerala, Jhamola, Deorar, Buwana, Lajwana Kalan, Nidana, Dhigana, Radhana, Shamlo Khurd, Shadipur Julana, Brah Khurd, Nidani, Padana, Hathwala, Kilazafargur, Brar Khera, Buradehar, Garwhali, Khranti, Pouli etc.	In Progress FC-Power DHBVNL 31/07/2016 31/08/2017	Under MGJG Scheme LT line conductor is being replaced with AB cable. In the 3rd Phase of MGJG scheme village Malvi and Devrar has been taken and the rest of villages will be covered in 4th phase of MGJG scheme.	
-----------------------------------	-------------------------------	--	--	---	---	--

DC Office Status & DC Remarks: In Progress & Under MGJG scheme, LT line conductor is being replaced with AB Cable. in the 3rd Phase of MGJG scheme village Malvi and Devrar has been taken and the rest of willages will be covered in 4 th Phase of MGJG Scheme.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:

(33) (4) (4) 17946	18/12/2016 In Progress	Narwana NARWANA NARWANA -Block Jind	Replacement of damaged and condemned conductors in all the villages of Narwana Assembly Constituency.	In Progress FC-Power DHBVNL 31/01/2017 31/10/2017	Out of 56 KMs wornout HT/LT lines, 31 KMs has been replaced.	6400000 6400000 6400000 2100000
-----------------------------------	-------------------------------	--	---	---	--	--

DC Office Status & DC Remarks: In Progress & Work allotted and under progress.

Likely Date of Initiation:
Likely Date of Completion:Estimate Cost: 6400000
Funds Issued: 6400000
Admin. Approved: 6400000
Funds Spent: 2100000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Head Deptt. : Public Health Engineering



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(34) (1) (1) 10011	12/04/2015 In Progress	UCHANA UCHANA KALAN UCHANA -Block Jind	Big Sewerage System in Uchana.	In Progress FC-Public Health Public Health Engineering 12/04/2015 30/09/2017	Estimate for augmentation of sewerage scheme for Uchana town amounting to Rs. 1400.00 lacs was administratively approved under Economic Stimulus Package. In this estimate provision for the prospective population for the year 2040 was made. Against this estimate an expenditure of Rs. 963.50 lacs was incurred and the said estimate was closed due to closing of ESP scheme. Supplementary estimate was administratively approved for Rs. 404.40 lacs for balance work and an expenditure of Rs. 4.90 lacs has been incurred upto 31.03.2017. Funds to the tune of Rs. 95.00 lacs have been allocated in the financial year 2017-18. Balance work is in progress and likely to be completed by 30.09.2017.	140000000 140000000 105850000 96840000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

DC Office Status & DC Remarks: In Progress & Work in progress and about 25% work completed.

Likely Date of Initiation: 12/04/2015
Likely Date of Completion: 31/12/2017

Estimate Cost: 40440000
Funds Issued: 40440000
Admin. Approved:
40440000
Funds Spent: 490000

(35) (2) (2) 10034	12/04/2015 In Progress	SUDKAIN KHURD UCHANA KALAN UCHANA -Block Jind	Construction of New water works at Sudkain Khurd.	In Progress FC-Public Health Public Health Engineering 22/05/2015 31/12/2017	Sudhkain Khurd-Estimate of Rs. 260 lakh approved against which work is in progress and expenditure of Rs. 19.48 lakh incurred. 25% work completed. Funds of Rs. 80 lakh allocated in WSSB Meeting held on 27.04.17. Likely date of completion is 31.12.17	61430000 61430000 7410000 0
-----------------------------------	-------------------------------	--	--	---	---	--------------------------------------

DC Office Status & DC Remarks: In Progress & Work in progress & about 60% work completed.

Likely Date of Initiation: 22/05/2015
Likely Date of Completion: 31/12/2017

Estimate Cost: 64330000
Funds Issued: 7410000
Admin. Approved:
64330000
Funds Spent: 4119000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Health Engineering						
Department : Public Health Engineering						
(36) (3) (3) 17859	11/12/2016 In Progress	JIND JIND JIND -MC Jind	Grant of Rs. 10.00 Crore for providing basic amenities like drinking water, sewerage facilities in the old approved colonies of M.C. Jind.	In Progress FC-Public Health Public Health Engineering 11/12/2016 31/03/2019	Water Supply The work for laying of pipeline in MC Jind is in progress against the estimated cost of Rs. 606.50 lacs against which an expenditure of Rs. 363.11 lacs has been incurred upto 30.06.2017. The work will be completed by 30.04.2018. Funds amounting to Rs. 260.29 lacs has been allocated during 2017-18. Sewerage: The work for laying of sewerline in MC Jind is in progress against the estimated cost of Rs. 2850.00 lacs against which an expenditure of Rs. 404.55 lacs has been incurred upto 30.06.2017. The work will be completed by 31.03.2019. Funds amounting to Rs. 253.00 lacs has been allocated during 2017-18.	345650000 345650000 126405000 76766000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

DC Office Status & DC Remarks: In Progress & Funds of Rs. 61.27 lacs for water supply and Rs. 464.58 lac for sewerage system for MC Jind has already been allocated during the year 2016-17 and the balance additional funds will be allocated as per requirement. Hence, CM Announcement stands completed.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 10000000
Funds Issued: 75077000
Admin. Approved:
75077000
Funds Spent: 75077000

(37) (4) (4) 18445	12/04/2015 In Progress	TARKHA UCHANA KALAN UCHANA -Block Jind	Construction of new water works at Tarkha.	In Progress FC-Public Health Public Health Engineering 22/05/2015 31/08/2017	Estimate of Rs. 125.40 Lakh approved against which work is in progress and expenditure of Rs. 84.01 lakh incurred till 31.03.2017. 98 % of work completed. Funds of Rs.25 lakh allocated in WSSB meeting held on 27/04/2017. Likely date of completion is 31/08/2017.	12540000 12540000 9500000 8401000
-----------------------------------	-------------------------------	---	---	---	---	--

DC Office Status & DC Remarks: In Progress & Around 99% work has been completed

Likely Date of Initiation: 22/05/2015
Likely Date of Completion: 31/08/2017
Estimate Cost: 12540000
Funds Issued: 9500000
Admin. Approved:
12540000
Funds Spent: 8401000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

(38) (5) (5) 18447	12/04/2016 In Progress	NAGURAN UCHANA KALAN UCHANA -Block Jind	Construction of overhead tank in Naguran.	In Progress FC-Public Health Public Health Engineering 12/04/2016 31/12/2017	An estimate of Rs.65.30 Lakh approved against which work is in progress and expenditure of Rs.30.20 Lakh has been incurred. A sum of Rs.20 lakh allocated during the WSSB Meeting held on 27.04.2017.70% work has been completed. Likely date of completion 31-12-2017.	6530000 6530000 6043000 3020000
-----------------------------------	-------------------------------	--	--	---	---	--

DC Office Status: In Progress

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(39)	26/12/2014	JIND	Construction of RUB on Jind- Panipat Railway Line on under construction road on JD-7 (Rajbaha).	In Progress	A/A has been received from Govt. vide No.13/9/15-2B&R(W) dated 24.2.16 for Rs.1895.41 lacs along with 2% P&E charges of Rs.19.07 lacs under Head 5054 R&B(Plan). 2% P&E charges has been deposited with Railways by EE, Jind vide No.2276 dated 25.03.2016. Work has been sanctioned by Railways as a deposit work and transfer to construction wing of the Railway vide No.260-W/1000/NHAI/Br. (SND) dated 31.3.16. GAD & cost estimate under approval with Railways. A preliminary meeting was held with Railway by CE (Bridges) on 23.8.16 Railway has been requested to expedite the matter. D.O. has been written from Hon'ble CM to Union Railway Min. vide No.No.7558 dt.3.10.16 to expedite. Tender approved by the Railways. Tender for approaches has been approved.	189541000
(1)		JIND		FC-PWD(B&R)		189541000
(1)		JIND -MC		Public Works (B & R)		111629000
9748	In Progress	Jind				111629000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Detail Estimate from Railway department amounting to Rs. 11,25,92,520/- received for deposition of funds as per approved detail Drawings/ GAD. It was requested by the railway department to deposit the amount Rs. 11,25,92,520/- at the earliest so that the tender for the construction of RUB may be called for execution and early completion of the work. The LOC amounting to Rs. 10.00 Crore was received from competent authority under 5054-R&B (Plan) and has been transferred to the railway department under deposit head. Tender allotted to the contractual agency performance security from agency awaited.

Likely Date of Initiation:	Estimate Cost: 111629000
Likely Date of Completion:	Funds Issued: 0
	Admin. Approved: 111629000
	Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Public Works (B & R)						
Department : Public Works (B & R)						
(40) (2) (2) 10013	12/04/2015 In Progress	JIND JIND JIND -MC Jind	To Complete the work of NH-71 and NH-65.	In Progress FC-PWD(B&R) Public Works (B & R) 15/07/2015 14/01/2018	The four laning of NH-65 (Titram Mor Kaithal to Rajasthan Border)in Jind Distt. has started on 15.7.15 with 30 months period. NH71 i.e. Rohtak to Jind four laning project was proposed to be terminated by NHAI but concessionaire approached Delhi HC for relief. Next date of hearing is 12.05.17. In order to maintain the stretch NHAI has awarded work of laying 40mm BC & work has been completed. 4 laning of Jind to Punjab Border of NH-71 was awarded. The concessionaire requested for the foreclosure of project on 11.7.14 & agreement terminated on 31.7.15. NHAI has floated tender for 4 laning of this stretch.The work has been awarded to contractor. NHAI has already completed work of renewal coat with 30mm BC for this stretch.	0 0 0 0



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & 1. Section from Punjab border to Jind (Vill. Anupgarh):- As reported by P.D. (NHAI), Hisar that the work was awarded to M/s Jind Haryana Border Toll Road pvt. Ltd. with appointed date as 10.03.2014 with a time limit of 30 months and cost 438.75 Crores, but the concessionaire (Contractor) did not start the work and accordingly agreement with concessionaire was terminated on 20.07.2015 after leaving a penalty of Rs. 6.56 Crores. Now, the revised tender document has been submitted by new consultant to NHAI HQ level which may take about one year to start the work at ground.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 0
Funds Issued: 0
Admin. Approved: 0
Funds Spent: 0

2. Section from Jind (Vill. Anupgarh (Jind) to Rohtak:- As reported by PD NHAI, Rohtak , four lanning work of NH No. 71 Rohtak-Jind Section from KM 307+000 to KM 347+800 has been awarded to M/S VIL Rohtak -Jind Highway Project Pvt. Ltd. on BOT basis on 09.10.2013 with construction period of 2 years with total project cost of 283.00 Crores. However, only 29.30% work has been completed by the Concessionaire and the wor

(41)	24/05/2015	SAFIDON	Grant of Rs. 8.00 crore for const.	In Progress	Administrative approval received	155397000
(3)		SAFIDON	of new road from Hatt to	FC-PWD(B&R)	from Govt.vide No.9/126/2015-	155397000
(3)		SAFIDON -Block	Bhambhewa (Raja Wali Sadak) in	Public Works (B & R)	3B&R(W) dated 09.10.2015. Now	21996000
10128	In Progress	Jind	Safidon Assembly Constituency.	18/03/2017 17/09/2018	this road proposed under NABARD-XXI with amendment in metalled width from 12' to 18'. DPR is under process. DNIT approved. Tender approved.	21996000

DC Office Status & DC Remarks: In Progress & Letter to proceed with the work issued to the contractor on dated 02.03.2017 for amounting Rs. 11.88 crore. The work of construction of road is under progress.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost: 151982000
Funds Issued: 11880000
Admin. Approved:
21996000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(42) (4) (4) 10575	10/10/2015 Pending	JIND JIND JIND -MC Jind	Construction of ROB on road connecting Rohtak-Bhiwani road (Northern Bye Pass)crossing Delhi-Bathinda railway line.	Pending FC-PWD(B&R) Public Works (B & R)	The ROB falls on Newly declared NH 709A at LC-109A i.e. Jind Bhiwani section of NH-709A. The proposal of construction of 2 lane ROB was sanctioned by MoRT&H under Setu Bhartam project. The general arrangement drawings (GAD) of the ROB was submitted to Northern Railway and the same have been approved. Tenders for the work have been invited and the last of submission is 23.08.2017.	300880000
-----------------------------------	---------------------------	----------------------------------	---	--	--	-----------

DC Office Status & DC Remarks: In Progress & DPR is being reviewed again by MORT&H Govt. of India.

Likely Date of Initiation:
Likely Date of Completion:

Estimate Cost:
Funds Issued:
Admin. Approved:
Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

(43) (5) (5) 12496	23/05/2016 In Progress	Julana JULLANA JULANA -Block Jind	Construction of New PWD Rest House at Julana.	In Progress FC-PWD(B&R) Public Works (B & R)	DNIT approved. Tender has been allotted to the agency and work in progress	45551000 45551000 0 0
-----------------------------------	-------------------------------	--	---	--	--	--------------------------------

DC Office Status & DC Remarks: In Progress & The administrative approval was received from Additional Chief Secy. to Govt. Haryana vide his letter No. 01/02/2016-IB&R (W) dated 25.01.2017 amounting to Rs.455.51 lacs. Detailed estimate & Bid document sent to Head office vide S.E. Kaithal No. BJ-52/B/67381 dated 27.03.2017 amounting to Rs.320.37 lacs for approval. Tender allotted and work is in progress.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 45551000
Funds Issued: 45551000
Admin. Approved:
45551000
Funds Spent:

(44) (6) (6) 17860	11/12/2016 In Progress	JIND JIND JIND -MC Jind	Rs. 4.00 Crore would be released immediately for Completion of Civil and Electric Work in 200 bedded new Civil Hospital Building.	In Progress FC-PWD(B&R) Public Works (B & R)	EE, Jind has stated that recently a payment of Rs.3.38 cr. has been made to the agency and as of now there is no balance payment to be made to the agency. Payment of GAS pipe line amounting to Rs.1.00 cr. has also been released. work in progress and expected to be completed by 30.06.2017.	
-----------------------------------	-------------------------------	----------------------------------	---	--	---	--



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & The work is likely to be complested on 31.7.2017. The only work pending after 31.7.2017 will be Fire Fighting arrangement. Estimate of Fire Fighting sent to SE vide T/o letter No., 949 dated 29.6.2017 amounting to Rs. 24.81 lacs.

Likely Date of Initiation:	Estimate Cost: 4000000
Likely Date of Completion: 30/06/2017	Funds Issued: 4000000
	Admin. Approved: 4000000
	Funds Spent: 4000000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Revenue

Department : Revenue

(45) (1) (1) 10132	24/05/2015 In Progress	SAFIDON SAFIDON SAFINDO -MC Jind	Construction of 30 Nos. residential house (10 for Class-II Officer, 10 for Class-III employees and 10 for Class-IV employees).	In Progress FC-Revenue Revenue 24/05/2015	Now necessary action is the matter to be taken at the level of PWD (B&R) department. Administrative approval of Rs 91281000/-has been sanctioned on date 14.07.2016 vide letter no 1417-R- 2016/6846.	0 0 0 0
-----------------------------------	-----------------------------------	---	---	--	--	------------------

Currently Pending With : Public Works (B & R)

DC Office Status & DC Remarks: In Progress & Tender allotted to Sh. Kidar Singh Govt. Contractor and is under progress,.

Likely Date of Initiation: Estimate Cost: 91281000
Likely Date of Completion: Funds Issued: 91281000
Admin. Approved:
91281000
Funds Spent:



Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(46) (1) (1) 12520	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	Construction of Auditorium in Julana.	Pending FC-Urban LocalBodies Urban Local Bodies	Administrative approval of estimate amounting to Rs.242.16 lakh has been granted on 17.4.2017.Funds amounting to Rs. 60.00 lakh have also been released. MC, Julan has sent estimate vide letter dated 24.2.2017 for technical sanction.	24216000 24216000 6000000
-----------------------------------	---------------------------	--	--	---	--	---------------------------------

DC Office Status & DC Remarks: In Progress & Rough Cost Estimate sent to DULB for Technical approval vide this office memo no. 515/MCJu Dated 24.04.2017 and 836/MCJu dated 06.06.2017

Likely Date of Initiation:	Estimate Cost: 24200000
Likely Date of Completion:	Funds Issued: 6000000
	Admin. Approved: 24200000
	Funds Spent:



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
Head Deptt. : Urban Local Bodies						
Department : Urban Local Bodies						
(47) (2) (2) 12522	23/05/2016 Pending	Julana JULLANA JULANA -Block Jind	For construction of Big Park in Julana Town.	Pending FC-Urban LocalBodies Urban Local Bodies	Administrative approval of estimate amounting to Rs. 225.92 lakh has been granted on 17.4.2017. Funds amounting to Rs.50.00 lakh have also been released. Secretary, MC Julana has sent vide letter dated 24.4.2017 estimate for technical sanction.	22592000 22592000 5000000
DC Office Status & DC Remarks: In Progress & Detailed Estimate sent to DULB for Technical approval vide this office memo no. 55/MCJu dated 24.04.2017 and 836/MCJu dated 06.06.2017					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 25500000 Funds Issued: 5000000 Admin. Approved: 25500000 Funds Spent:
(48) (3) (3) 17947	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 Crore for construction of Road from Sabji Mandi to Dharodi Road in Narwana City.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 100.00 lakhs administratively approved on 19.4.2017. Funds amounting to Rs. 20.00 lakh have been released. Estimate received for technical sanction on 4.7.2017 has been returned back on 3.8.2017 with observations.	10000000 10000000 2000000



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

DC Office Status & DC Remarks: In Progress & AA amounting to Rs. 1.00 crore received. An amount of 20.00 Lacs released by DULB

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 1000000
Funds Issued: 2000000
Admin. Approved:
1000000
Funds Spent: 0

(49) (4) (4) 17968	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Making provision for the rain water harvesting and erection of Sea Saws, Open Zim and benches in the Park.	Pending FC-Urban LocalBodies Urban Local Bodies	estimate amounting to Rs. 93.46 lakhs administratively approved on 19.4.2017. Funds amounting to Rs. 20.00 lakh have been released. Estimate for technical sanction received on 4.7.2017 has been returned back on 3.8.2017 with observations.	9346000 9346000 2000000
-----------------------------------	---------------------------	--	--	---	--	-------------------------------

DC Office Status & DC Remarks: In Progress & AA amounting to Rs. 93.46 Lakh received and amount of 20 Lac has been released.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 9346000
Funds Issued: 200000
Admin. Approved: 9346000
Funds Spent: 0



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

(50) (5) (5) 17969	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.80 crore for construction of roads/street in Auto Market, Narwana.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 178.27 lakhs administratively approved 19.4.2017. Funds amounting to Rs. 40.00 lakh have been released. Estimate for technical sanction received on 4.7.2017 has been returned back on 3.8.2017 with observations.	17827000 17827000 4000000
-----------------------------------	---------------------------	--	---	---	--	---------------------------------

DC Office Status & DC Remarks: In Progress & AA amounting to Rs. 178.27 Lacs received.

Likely Date of Initiation:
Likely Date of Completion:
Estimate Cost: 17827000
Funds Issued: 4000000
Admin. Approved:
17827000
Funds Spent: 0

(51) (6) (6) 17970	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 crore for erraction of LED Lights and Poles etc. in Narwana City.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 95.69 lakhs administratively approved on 17.4.2017. Funds amounting to Rs. 20.00 have been released. Estimate received for technical sanction on 4.7.2017 has been returned back on 3.8.2017 with observations.	9569000 9569000 2000000
-----------------------------------	---------------------------	--	---	---	---	-------------------------------



Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(In Progress)

(Rpt.Sr.No.) (G1.Sr.No.) (G2.Sr.No.) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

DC Office Status & DC Remarks: In Progress & AA amounting to Rs. 95.69 Lacs received.

Likely Date of Initiation: Estimate Cost: 9569000
Likely Date of Completion: Funds Issued: 2000000
Admin. Approved: 9569000
Funds Spent: 0

(52) (7) (7) 17971	18/12/2016 Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 1.00 Crore for rising the level of the streets in Model Town, Narwana.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 99.87 lakhs administratively approved on 19.4.2017. Funds amounting to Rs. 20.00 lakh released. Estimate received for technical sanction on 4.7.2017 has been returned on 3.8.2017 with observations.	9987000 9987000 2000000
-----------------------------------	---------------------------	--	---	---	--	-------------------------------

DC Office Status & DC Remarks: In Progress & AA amounting to Rs. 99.87 Lacs received.

Likely Date of Initiation: Estimate Cost: 9987000
Likely Date of Completion: Funds Issued: 2000000
Admin. Approved: 9987000
Funds Spent: 0