



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

( 1 ) ( 1 ) ( 1 ) 18449	07/05/2017  Pending	Jind JIND JIND -Block Jind	Construction of road from village Dariyawala to Intal Kalan via village Sangatpura by relaxing the norms prescribed by HSAMB.	Pending FC-Agriculture H.S.A.M.B.	ID:6685: Length - 4.06km (total length 4.46km, Existing 400m road from RD 1730 to 2130m), Path: RD 0 to 1608m - 4K, RD 1608 to 1730m - 5K, RD 1730 to 2130m - 5 karam (existing road), RD 2130 to 3150m - 4K and RD 3150 to 4460m - 6 karam. Does not falls in policy due to less path of 4K. The announcement has been made for construction of road by relaxing the norms of HSAMB. A/A granted for Rs. 131.69 lacs on 29.06.2017. Tender invited for 28.07.2017. Tender received and under process.	13169000 13169000
----------------------------------	---------------------------	-------------------------------------	---	---	---	----------------------

DC Office Status & DC Remarks: Pending & Tenders received on 04.08.2017 & under process.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Agriculture &amp; Farmers Welfare

Department : H.S.A.M.B.

( 2 ) ( 2 ) ( 2 ) 18456	07/05/2017  In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Dharamgarh to Sahanpur by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 09/08/2017 31/03/2018	ID- 5768: Length - 2.61km, Path - 5 karam, 2.37km distance shorten to PC Didwara. Falls in the Road Policy. A/A granted for Rs. 80.98 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender received and under process. Tender approved on 08.08.2017.	8098000 8098000
----------------------------------	-------------------------------	--	--	---	--	--------------------

*DC Office Status & DC Remarks: Pending & Tender received on dt. 28.07.2017 and send to SE jind vide T/o Memo no. 5533 dt. 01.08.2017 and SE sent to CE for approval of rates.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 3 ) ( 3 ) ( 3 ) 18457	07/05/2017  In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Morkhi to Bhagkhera by HSAMB.	In Progress FC-Agriculture H.S.A.M.B. 09/08/2017 31/03/2018	ID- 7721: Length - 2.45km, Path - 5, 6, 7 Karam. 1.81km distance shorten to reach PC Ludana. Falls in Policy. A/A granted for Rs. 92.43 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender received and under process. Tender approved on 08.08.2017.	9243000 9243000
----------------------------------	-------------------------------	--	---	---	--	--------------------



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture &amp; Farmers Welfare

Department : H.S.A.M.B.

*DC Office Status & DC Remarks: Pending & Tender received on 28.07.2017 and send to SE jind T/o memo no. 5552 dt. 01.08.2017 and SE sent to CE for approval of rates.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 4 ) ( 4 ) ( 4 ) 18458	07/05/2017  In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Harigarh to Ramnagar	In Progress FC-Agriculture H.S.A.M.B. 08/08/2017 31/03/2018	ID 8634: Length - 1.49km, Path - 6 karam, 2.09km distance shorten to reach NGM Pillukhera. Falls in the Policy. A/A granted for Rs. 47.67 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender approved on 08.08.2017.	4767000 4767000
----------------------------------	-------------------------------	--	---	---	---	--------------------

*DC Office Status & DC Remarks: Pending & Tender received on dt. 28.07.2017 and send to SE Jind vide T/o Memo no. 5553 dt. 01.08.2017 and SE sent to CE for approval of rates.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture &amp; Farmers Welfare

Department : H.S.A.M.B.

( 5 ) ( 5 ) ( 5 ) 18459	07/05/2017  In Progress	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Bagru to Raja wali Sadak.	In Progress FC-Agriculture H.S.A.M.B. 16/08/2017 30/12/2017	ID 8595: Length - 0.89km, Path - 6 karam, 0.40km distance shorten to PC Hatt. Falls in the Policy. A/A granted for Rs. 27.25 lacs on 27.06.2017. Tender invited for 28.07.2017. Tender received and under process. Tender approved on 11.08.2017.	2725000 2725000
----------------------------------	-------------------------------	--	---	---	---	--------------------

*DC Office Status & DC Remarks: Pending & Tender received on dt. 28.07.2017 and send to SE, Jind vide T/o memo no. 5555 dt 01.08.2017 and SE sent to CE for approval of rates.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 6 ) ( 6 ) ( 6 ) 18460	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Construction of road from Phatuu Dera (Muwana) to Budha Khera by HSAMB.	Pending FC-Agriculture H.S.A.M.B.	ID - 6892: Length - 10.08km, Path - 5 karam or more. 2.24km distance shorten to PC Muana. Heavy bridge costing Rs.2.20Crore is required to be constructed on Hansi branch / JD 5 drain. R/C/Estimate amounting to Rs.574.61Lac has been processed for arranging A/A. case with HSAMB	
----------------------------------	---------------------------	--	---	---	--	--



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture & Farmers Welfare

Department : H.S.A.M.B.

*DC Office Status & DC Remarks: Pending & Rough cost estimate amounting to Rs. 5,80,90,800/- sent to Chief Engineer-II vide SE, Jind memo no.1 2529 dt 05.07.2017 for admn approval from the competent.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Agriculture &amp; Farmers Welfare

Department : Horticulture

( 7 ) ( 7 ) ( 1 ) 13868	11/09/2016  Pending	JIND UCHANA KALAN ALEWA -Block Jind	Opening of Regional Centre of Horticulture University, Karnal in the name of Martyr Capt. Pawan Kumar in Village Badhana in Distt. Jind.	Pending FC-Agriculture Horticulture	Resampling has been done at alternate site proposed by Gram Panchayat on the basis of lab test conducted by CCS HAU Hisar. This site is found largely suitable for growing Horticultural Crops. The Regional Research Center may be named as Martyr Captain Pawan Kumar, Regional Research Station, Badhana, Jind. Deputy Commissioner, Jind has been requested vide this office memo no. 19111 dated 28.06.2017 to transfer the Gram Panchayat Badhana land to Maharana Pratap Horticulture University, Karnal.	
----------------------------------	---------------------------	--	--	---	--	--

Currently Pending With : District Admin.

**DC Office Status & DC Remarks:** Pending & DO letter Memo No. 1678/DA dated 02.02.2017 sent to Dr. Arjun Singh, Director General to expedite the CM Announcement. Again request sent to ACS, Agriculture vide this office memo. No. 1593/PA dated 19.4.2017 with copy to Director, Horticulture and Registrar HAU

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

( 8 ) ( 1 ) ( 1 ) 18468	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Construction of new building of Govt. Veterinary Dispensary in village Bitani	Pending FC-Animal Husbandry Animal Husbandry & Dairying	Funds for the construction of GVD Bitani are being arranged through re-appropriation for which file has been submitted to Finance Department vide CFMS No. 6309 dated 13.07.2017.	
----------------------------------	---------------------------	--	---	--	--	--

Currently Pending With : Finance

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

( 9 ) ( 2 ) ( 2 ) 18469	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Construction of building of Govt. Veterinary Dispensary at village Ludana, subject to fulfillment of departmental norms	Pending FC-Animal Husbandry Animal Husbandry & Dairying	This announcement has been uploaded on the portal on 17.05.2017 by CM Office. Village-Ludana is feasible for opening of new Government Veterinary Dispensary for which a proposal was sent to the Government for seeking approval. Hon'ble CM has approved the proposal and now the case is pending with Finance Department for creation of posts. The funds for the construction of the building are being arranged through re-appropriation for which file has been submitted to Finance Department vide CFMS NO. 6309 dated 13.07.2017.	
----------------------------------	---------------------------	--	---	---	--	--

Currently Pending With : Finance





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Animal Husbandry & Dairying

Department : Animal Husbandry & Dairying

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 10 ) ( 1 ) ( 1 ) 12516	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Construction of sports stadium in Village Hathwala.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 18.7.16. Letter written to ADC on 18.7.16 for sending the estimates.DO letter written to DC on 29.9.16 regarding preparation of estimates.Low lying area (Pond site). Alternate site is being identified by GP.DO letter written to DC on 10.01.17 for sending the proposal.	
-----------------------------------	---------------------------	--	--	--	---	--

Currently Pending With : District Admin.

**DC Office Status & DC Remarks:** Pending & 246 K 8 Marla land including land as offered by Gram Panchayat is reserved for Ponds. The case sent to Director Consolidation, Haryana vide DC Office memo. No. 104/DA dated 7.4.2017 to reserve 8 acre land for Stadium and DO letter also written to the Director vide No. 1597/PA dated 19.4.2017.

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 11 ) ( 2 ) ( 2 ) 12518	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Construction of sports stadium in Village Buana.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 18.7.2016. Letter written to ADC on 18.7.2016 for sending the estimates. Estimates amounting Rs. 101.84 lakh submitted to MD/HRDFA vide no. PRC/16/10542 dated 21.11.16 and further submitted to Govt. on 2.12.16 for sanction. The case has been resubmitted on 21.4.17 to Govt. to transfer this announcement to Sports Deptt. as reported by DC Jind vide his letter dated 28.2.17 that Stadium is to be constructed on 6 acre. land. As per order of Hon'ble CM dated 7.5.2017 that this ann. may be transfer to Sports deptt. and estimates are also send back to Sports Deptt. on 11.5.2017.	10184000
-----------------------------------	---------------------------	--	---	--	--	----------

DC Office Status & DC Remarks: Pending & Estimate amounting to Rs. 1.93 Crore has been stands submitted to the HRDF Board for AA which is still awaited

Likely Date of Initiation: Estimate Cost: 10184000  
Likely Date of Completion: Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 12 ) ( 3 ) ( 3 ) 12519	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	For construction of sports stadium in Village Sindhvi Khera.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 18.7.2016. Letter written to ADC on 18.7.2016 for sending the estimates.DO letter written to DC on 29.9.2016 regarding preparation of estimates.Sufficient land is not available and to be declared as 'NOT FEASIBLE'	
-----------------------------------	---------------------------	--	---	--	--	--

*DC Office Status & DC Remarks: Pending & The land as offered by GP is not in proper shape. The committee comprising of the SDO (C), BDPO, Xen PR, DYSO and Sarpanch will be identifying suitable land by 5.4.2017 and if the suitable land is available, the estimate will be prepared.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 13 ) ( 4 ) ( 4 ) 17870	11/12/2016  Pending	JIND JIND JIND -Block Jind	Grant of Rs. 10 Crore for various development works in the villages falling in the Jind Constituency.	In Progress FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 19.12.2016. Letter written to ADC on 19.12.2016 for sending the proposal. Estimates of Rs. 98059700 for 126 works were recd., however proposal for 101 works submitted to Govt. for sanction on 24.4.2017. Funds sanctioned on 7.5.2017. 21 no of estimates of Rs. 37786000 submitted for sanction of funds on 21.08.2017. 1 no. estimate of Rs. 9.84 lakh submitted to govt. for sanction on 16.8.2017.	135845700 57553700
-----------------------------------	---------------------------	-------------------------------------	---	--	--	-----------------------

DC Office Status & DC Remarks: Pending & Estimates stand submitted to the Head Quarter.

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 98059700  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 14 ) ( 5 ) ( 5 ) 17965	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Community Centres in Villages Bhanabrahman, Dhanori, Barta, Kalwan, Dhamtan and Kharal.	In Progress FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 3.1.2017. Letter written to ADC on 3.1.2017 for sending the proposal . 6 no. Estimates of Rs. 682.11 lacs recd. and submitted to Govt. for sanction of funds on 18.4.17. Funds sanctioned on 7.5.2017.	68211000 68211000
-----------------------------------	---------------------------	--	--	--	--	----------------------

*DC Office Status & DC Remarks: Pending & Land available, Estimates prepared and sent to SE, PR, Hisar on 24.3.2017.*Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 84969000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 15 ) ( 6 ) ( 6 ) 17966	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Gram Sachivalayas in Villages hatho, Singwal, Jajanwala, Bhikhewala, Khanpur, Gurthali, Kalwan, Kanha Khera & Surja Khera.	In Progress FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 3.1.2017. 9 Nos. of Estimates amounting Rs.236.50 lacs submitted to ADC under MGNREGS for sanction of funds. Funds amounting to rs. 236.50 sanctioned on 5.5.17.  A/approval - Rs. 23650000 Funds spent - Rs. 0	23650000 23650000  0
-----------------------------------	---------------------------	--	--	--	---	-------------------------------



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

*DC Office Status & DC Remarks: Pending & not feasible in Kanha Khara, in the rest of the villages estimate prepared and sent to SE, PR, Hisar on 24.3.2017. The committee comprising of DDPO, BDPO, SDO (PR) and the Village sarpanch would be identifying appropriate land in village Kanha Khara. After report from the Committee necessary recommendations with respect to the feasibility will be made*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 23650000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 16 ) ( 7 ) ( 7 ) 17967	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 10.00 Crore for the Development works in the villages of Narwana Assembly Constituency as per the requirement to be decided by Deputy Commissioner, Jind.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 3.1.2017. 129 estimate amounting to Rs. 905.72 lakh received however 125 estimates amounting to Rs. 878.72 lakh submitted to Govt. for sanction on 18.07.2017. Funds amounting to Rs. 15.43n lakh for village Pipaltha sanctioned on 13.7.2017 under HRDF Scheme.	90572000 1543000 0 0
-----------------------------------	---------------------------	--	--	--	---	-------------------------------

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 17 ) ( 8 ) ( 8 ) 18450	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Grant of Rs. 2 crores for various development works at village Muwana.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC for sending the proposal.	
-----------------------------------	---------------------------	--	--	--	--	--

Currently Pending With : District Admin.

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 18 ) ( 9 ) ( 9 ) 18462	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Construction of Vyayamshala in 4 villages, namely Bitani, Dathrath, Rajana Kalan and Bagru Kalan, subject to 2 acres land being provided by each Gram Panchayat.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC on 25.5.2017 for sending the proposal.	
-----------------------------------	---------------------------	--	--	--	---	--

Currently Pending With : District Admin.

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:





# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Development & Panchayat

Department : H.R.D.F.

( 19 ) ( 10 ) ( 10 ) 18470	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Pavement of Phirmi in village Bitani	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC on 25.5.2017 for sending the proposal.	
-------------------------------------	---------------------------	--	---	--	---	--

Currently Pending With : District Admin.

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 20 ) ( 11 ) ( 11 ) 18471	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Pavement of remaining part of phirmi in village Malar	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC for sending the proposal.	
-------------------------------------	---------------------------	--	--	--	--	--

Currently Pending With : District Admin.

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : H.R.D.F.

( 21 ) ( 12 ) ( 12 ) 18472	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Pavement of phirni at village Hadwa	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. Letter written to ADC for sending the proposal.	
-------------------------------------	---------------------------	--	--	--	--	--

Currently Pending With : District Admin.

DC Office Status: Pending

					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
( 22 ) ( 13 ) ( 13 ) 18474	07/05/2017  Pending	Uchana UCHANA KALAN UCHANA -Block Jind	Grant of Rs. 4.00 Crores for various development works in villages falling in Uchana Kalan Assembly Constituency.	Pending FC-Dev&Panchayats H.R.D.F.	Ann. recd. on 24.5.2017. 72 no. estimates amounting to Rs. 550.54 lakh submitted to Govt. for sanction on 18.07.2017. 4 no estimates amounting to Rs. 65.10 lakh submitted to Govt. for sanction of funds on 2.8.2017.	61564000 0 0 0

DC Office Status: Pending

Department : Panchayats



# Hon'ble Chief Minister's Announcements

## Chief Minister's IT Centre, Haryana

### Exclude Deferred Announcement and DC Office Status(Pending)

( 23 ) ( 14 ) ( 1 ) 17945	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Vyamshalas in Villages Dhamtan, Amargarh, Barta, Belerkha, Karmgarh, Kharal, Pipaltha, Sainthli, Dablain, Mohal Khera, Ismailpur, Khanpur, Frain Khurd, Koyal and Gurusar.	In Progress FC-Dev&Panchayats Panchayats	Ann. recd. on 3.1.2017 for 15 Nos. of Vayamshala .As per report by Distt. Admin. 6 nos.of Vayamshala are "NOT FEASIBLE" due to following reasons.  AMARGARH & DABLIAN- Low Lying Site, FRAIN KHURD, BARTA & KHANPUR - Site not Available, KHARAL- Site away from village( 1&2.5 KM resp.)  SAITHALI - Resolution not as per Govt. Inst. dated 5.2.2015.  BELERKHA-Funds sanctioned& acceptance letter issued on 1.5.17  Remaining 7 estimates namely Piphala, Mohal Khera, Ismailpur, Koyal, Gurusar, Karamgarh , Dhamtan amounting to Rs. 246.86 lacs submitted to Govt. for sanction of funds on 18.4.17 and 4.5.17 and funds sanctioned for 6 villages namely Piphala, Mohal Kheda, Ismailpur, Koyal, Gurusar and Karamgarh. on 7.5.2017	24833000 21498000
------------------------------------	---------------------------	--	--	--	---	----------------------



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Development &amp; Panchayat

Department : Panchayats

*DC Office Status & DC Remarks: Pending & Suitable land not found in village Amargarh, Barta, Kermgarh, Kharal, Dablain, Khanpur, Frain Khurd. The committee comprising of DDPO, BDPO, SDOPR, and Sarpanch would be identifying the appropriate land for construction of vyamshala. Their report is expected by 5.4.2017. After receipt of the report recommendation would be made with respect to feasibility.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 27733000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 24 ) ( 15 ) ( 2 ) 17964	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Sports Stadium in Village Dhakal.	Pending FC-Dev&Panchayats Panchayats	Ann. recd. on 3.1.2017. Letter written to ADC on 3.1.2017 for sending the proposal.DO letter written to DC on 10.1.2017 for sending the proposal. Land not finalized yet due to low lying area.	
------------------------------------	---------------------------	--	--	--	--	--

Currently Pending With : District Admin.

*DC Office Status & DC Remarks: Pending & BDPO, Narwana vide his memo no. 5749 dated 20.02.2017 has intimated that land offered by the Gram Panchayat is not as per norms and is adjoining to NH-65. As per the Punjab Scheduled roads controlled and restriction of unregulated Development Act no construction could be done within 30 mtr area from the NH. No other land is available for this purpose.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Education - School

Department : Education (Elementary)

( 25 ) ( 1 ) ( 1 ) 18461	07/05/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Upgradation of government school in Adarsh Colony Safidon from 5th to 8th standard.	Pending FC-School Education Education (Elementary)	Pending File has been sent to FD for approval.	
-----------------------------------	---------------------------	---	---	--	---	--

DC Office Status & DC Remarks: Pending & File has been sent to FD for approval.

Likely Date of Initiation:	Estimate Cost:
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Health

Department : Health



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

## Department : Health

( 26 )	26/12/2014	JIND	To provide the facility of CT Scan	In Progress	A proposal in SFS vide letter no.	0
( 1 )		JIND	in Civil Hospital, Jind.	FC-Health	22/14-1Plg.2015/58 dated	0
( 1 )		JIND -MC		Health	20.03.15 was sent to Govt. for	0
9752	Pending	Jind		04/02/2015	declaring the announcement non feasible. CM vide orders dated 11.04.15 desired that an EOI may be called to see the response of PPP partners. Re-bid was invited on PPP mode . No bids were received for MRI. The request of Civil Surgeon Jind for approving the proposal on Indian oil Corporation Ltd. jind to Provide CT Scan Machine for Civil Hospital Jind (under CSR) was accepted on 03.05.16. CS Jind on 05.12.16 informed that Indian Oil is not responding. Deptt. again initiated bid on PPP mode. Bid due date was 11.05.17. No vendor bid for MRI. However a bid for CT Scan was received which will be functional in approx. 2-3 months. So a proposal to amend the announcement as "To provide the facility of CT Scan in Civil Hospital Jind" has been sent to Hon'ble HM/CM vide CFMS No. 14093 dated 30.05.17. CM has approved the amended announcement on 02.06.17.	0



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

*DC Office Status & DC Remarks: Pending & CT scan is to be established by HealthMap Diagnostic Private Ltd on PPP mode. Representative of company already visited in the Civil Hospital, Jind for this purpose. Further action is to be taken by Company and DG Health.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0





# Hon'ble Chief Minister's Announcements

## Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Health

Department : Health

( 27 )	26/12/2014	JIND	Appointment of a Radiologist in	Pending	The required information was	0
( 2 )		JIND	General Hospital, Jind.	FC-Health	asked from the concerned officer.	0
( 2 )		JIND -MC		Health	The concerned branch vide letter	0
9753	Pending	Jind		04/02/2015	dated 30.12.2016 has intimated that there is a great shortage of radiologists in the state. There are only 8 radiologists in the state/cadre. Department cannot provide radiologists at this stage. So a proposal to defer the announcement has been sent to W/HM/CM vide CFMS No. 445 dated 04.01.2017. W/PSMC vide his note no. MC/2017/14 dated 12.05.2017 has desired that a Ultra sound trained doctor be posted in CH Jind. Accordingly Dr. Manjula Bansal, Dy. Civil Surgeon has been deputed for the same vide this office letter no. 2/1- 1E5/2017/2041 dated 12.05.2017. Moreover Dr. Lajja Ram , a Radiologist has been deputed from CH Kurukshetra to CH Jind twice in a week vide this office letter no. 2/1-1E5-2017/1808-13 dated 06.05.2017. Civil Surgeon has intimated that Dr. Geeta be imparted the training for Ultrasound.	0



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Health

Department : Health

*DC Office Status & DC Remarks: Pending & Radiologist would be appointed by the Govt. demand of Radiologist sent to DGHS Haryana Panchkula vide letter no. E-II-2016/472 dated 05.05.2016*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0

( 28 ) ( 3 ) ( 3 ) 17980	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Renovation/repair of the building of Civil Hospital and Residential houses.	In Progress FC-Health Health	Administrative approval of Rs. 122.07 lacs has been issued vide Govt. letter No. 20/31/2017-5HBIII dated 05.05.2017 for the repair of the building of CH, Narwana. Funds have been deposited with Civil Surgeon Jind for getting the repair done from PWD (B&R).	
-----------------------------------	---------------------------	--	---	------------------------------------	--	--

Currently Pending With : Public Works (B &amp; R)

*DC Office Status & DC Remarks: Pending & 1. Special repair estimate of D/E sent to S.E. Kaithal vide T/O No. 144880 dt. 10/07/17 for amounting to Rs. 105.75 lac.  
2. For construction of residential house drawing awaited from Chief Architect, Haryana. The layout plan of Civil Hospital Building at Narwana is sent to Chief Arch. Haryana vide T. No. 127 dt 02.02.2017. 1st reminder No. 209/22.02.2017, 2nd reminder no 457 dated 21.03.2017, 3rd reminder 476/27.03.2017. Ftseomhd sent Director General health by Chief Architect, for approval on dated 5.4.2017*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 1220700  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Home including Jail</b>						
<b>Department : Home</b>						
( 29 ) ( 1 ) ( 1 ) 17982	18/12/2016   Pending	Narwana NARWANA NARWANA -Block Jind	Construction of New building of City Police Station and residential houses on the land to be transferred in the name of Home Department.	In Progress FC-Home Home	ACS Revenue has requested to ACS Home vide U. O. No. 212 ARIC-03-2017/928 dated 18.05.2017 to send detail of land, NOC and in which department land under possession. Reply of Queries sent by ACS Home vide his U.O. No. 5/05/2014-9HG-II dated 23.05.2017. A reminder of even Nos. dated 16.06.2017 has also sent by the ACS Home to ACS Revenue for the purpose. Requisite permission for allotment of land is still awaited. After allotment / transfer of land the Haryana Police Housing Corporation shall construct the new building of PS City Narwana and its residential quarters on priority.	



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Home including Jail

Department : Home

*DC Office Status & DC Remarks: Pending & Case already sent to FC Home vide DC Office memo no. 645/SK dated 04.08.2014 for transfer of land to Police Department and reminder issued vide SP Office memo No. 420/P-4 dated 11.01.2017.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Industrial Trg. & Voc. Edu.

Department : Skill Development & Industrial Trg

( 30 ) ( 1 ) ( 1 ) 18453	07/05/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Opening of new ITI in Safidon sub-division and naming it after Maharaja Jassa Singh Ahluwalia, subject to land being provided by Municipal Committee Safidon or nearby Gram Panchayat.	Pending FC- Industrial Train Skill Development & Industrial Trg	A letter has been written to D.C Jind to provide 6 - 9 Acre land in M.C Safidon area for establishment of ITI on 23.05.2017 Copy sent to Secretary, M.C Safidon and also reminder issued on dated 27.07.2017. D.O. letter has been written to D.C Jind on 08-08-2017 regarding transfer of land.	
-----------------------------------	---------------------------	---	--	--	--	--

Currently Pending With : District Admin.

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Industries



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Industries

Department : H.S.I.I.D.C

( 31 ) ( 1 ) ( 1 ) 10010	12/04/2015   Pending	UCHANA UCHANA KALAN UCHANA -Block Jind	Setting up of Industrial Sector in 90 Acres at Uchana.	In Progress FC-Industries H.S.I.I.D.C	The file has now been received back from Hon'ble Chief Minister, Haryana wherein CM has directed to provide comments whether the land of Uchana can be covered under land pooling scheme. Haryana Govt. has launched web portal e-Bhoomi for purchase of Land Voluntarily offered to Govt. for development projects. HSIIDC is in the process loading the demand for this area in this portal. As regards the position of surrounding areas of Narwana and Jind, the demand and supply position is as under:- Narwana : Total Plots-222, Allotted-67, Plots available for allotment-162. Units under production-15 Jind : Total Plots-78, Allotted-76, Plots available for allotment-2, Units under production-25	0 0 0
-----------------------------------	-------------------------------	---	---	---	---	-------------



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Industries

Department : H.S.I.I.D.C

*DC Office Status & DC Remarks: Pending & The proposal for dropping the Announcement was submitted to the Govt. in the month of Nov. 2015 and the same was approval. Now, land owners of Kheri Safa submitted another representation that they are ready to give their land at a Price of 50.00 lacs per acre. The proposal is under consideration with the Govt. as reported by Estate Manager HSIDC.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Irrigation &amp; Water Resources</b>						
<b>Department : Irrigation &amp; Water Resources</b>						
( 32 ) ( 1 ) ( 1 ) 12500	23/05/2016   Pending	Julana JULLANA JULANA -Block Jind	To connect Ramkali Minor to Behalpur Minor.	Pending FC-Irrigation Irrigation & Water Resources 01/05/2017 31/05/2018	Announcement received in the month of July, 2016. Single file case for constitution of committee of DC, DRO, SE and XEN for direct negotiation for purchase of land from land owners has been constituted vide Govt. memo no. 2/26/2014-1IW dated 04.01.2017. However, LR Haryana has opined that Govt. cannot purchase the land directly from land owners. Now the possibility of land acquisition/purchase will be explored through e.bhoomi portal being operated by HSIIDC as per notified land Purchase policy. Detail of land required has already been sent to HSIIDC on dated 19.05.2017	



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & Villagers/Share holders are being negotiated to sale their land on Collector Rate through the portal e-Bhumi.*

Likely Date of Initiation:	Estimate Cost: 33004000
Likely Date of Completion:	Funds Issued:
	Admin. Approved:
	33004000
	Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 33 )	23/05/2016	Julana	Regarding construction of office	Pending	The design and drawings for Sinchai Bhawan are being prepared and administrative approval is under process. According SE has submitted the drawings to Chief Architect for approval. Chief Architect pointed out that the existing available area (84.5' x 39') of the land is not sufficient but department can proceed as per the zoning of Municipal Committee. Further as per Zoning of Municipal Committee Julana, drawing has been prepared and submitted to MC Julana for approval. Further it was also decided in the meeting dated 06/05/2017 under chairmanship of Hon'ble CM that land be got identified by DC Jind by constituting a committee for construction of residential houses for SDO/Julana and his Staff. The drawing has been approved by Secretary, MC, Julana
( 2 )		JULLANA	Sinchai Bhawan and construction	FC-Irrigation	
( 2 )		JULANA -Block	of residential houses for SDO	Irrigation & Water	
12504	Pending	Jind	Irrigation, Julana and Staff.	Resources 15/07/2017 31/07/2018	



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation &amp; Water Resources

Department : Irrigation &amp; Water Resources

*DC Office Status & DC Remarks: Pending & Drawing/Design has been submitted to the Municipal Committee on 30.05.2017. Assessment of Rs 90778 has been deposited in MC on 19.06.2017. The request for providing additional for Residential building has also been made to MC Julana.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 34 ) ( 3 ) ( 3 ) 17871	11/12/2016  Pending	JIND JIND JIND -Block Jind	Provision of canal based drinking water supply will be made for the villagers of Dariyawala, Jajwan, Kheri, Julani, Barsola, Jhanjh Kalan and Khurd and Barodi.	Pending FC-Irrigation Irrigation & Water Resources	CM has approved to transfer this announcement from Public Health Engineering Department to Irrigation Department. Villages Dariyawala, Jajwan, Jhanjkalan and Khurd have already provision of canal based water supply schemes and are regularly filled from RD 18000-R Dariyawala Minor, 33066-R Jind Disty. No. 6-A and RD 13355-R Jhanj Khurd Minor respectively. For villages Kheri, Julani, Barsola and Barodi water supply is planned from extension of Barsola Feeder for which land acquisition is involved.	
-----------------------------------	---------------------------	-------------------------------------	---	---	--	--



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & The Xen PHED, Jind vide his letter No. 5076 dated 6.3.2017 informed that except Julani water works exist in all the other villages. He has requested that this announcement may be transferred to the Irrigation Department as these villages fall on the tail and can get water from the proposed extension of 4-L Barsola Sub Minor. In this regard it is pointed out that Hon'ble CM has made an announcement bearing No. 10031 on 12.5.2015 for extension of Barsola Feeder. This would enable providing sufficient raw water to the villagers of Jajwan Barsola, Dhandha Kheri. Therefore, to this extent the announcement may be transferred to the Irrigation Department, Rest would be taken care of by the Public Health Department.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 35 ) ( 4 ) ( 4 ) 17941	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Dharodhi Minor will be linked at RD 18850-R with BML Barwala Link at RD 53900-R as and when the capacity of sufficient water will be available.	Pending FC-Irrigation Irrigation & Water Resources	The case for keeping the announcement pending till operationalization of BML-HB-BB-MPLC. stands sent to Govt. vide No. 146/EIC dt. 23.01.2017. DPSCM vide No 4630 dt. 27.02.2017 desired to get the matter reviewed with a view to find out solution to the problem of shortage of water in affected villages. The case again submitted to Govt. on 29.05.2017 for taking decision. Govt. on 19.06.2017 further desired the position of Tank filling and Village Pond filling for the last 6 months d/s RD 18850. The information stands supplied to Govt. on 01.08.2017 that tank and village ponds are regularly fed and it has been requested to keep demand pending till operationalization of Hansi-Butana Canal	
-----------------------------------	---------------------------	--	---	---	---	--



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

DC Office Status: Pending

					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
( 36 ) ( 5 ) ( 5 ) 17948	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Kharal Minor from RD 0 to 20808 i.e up to tail.	Pending FC-Irrigation Irrigation & Water Resources 01/12/2017 30/06/2018	The project estimate from RD 0- 20808 tail costing Rs 196 lacs submitted to STC on 17.01.2017 and the same was discussed in the STC meeting held on 25.01.2017 and approved. The A/A accorded by Govt. vide No. 2/49/2017-1IW dated 17.04.2017 for Rs.216.00 lacs. Estimate costing Rs. 16598336.00 stands approved on 31.07.2017.Tender called and will be opened on 18.09.2017.	21600000

DC Office Status & DC Remarks: Pending & AA amounting to Rs. 216 Lac received. Estimate is under preparation.

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 21600000  
Funds Issued:  
Admin. Approved:  
21600000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 37 ) ( 6 ) ( 6 ) 17949	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Kalwan Minor from RD 0 to 55000 i.e up to tail.	Pending FC-Irrigation Irrigation & Water Resources 01/12/2017 30/11/2018	The project estimate from 0- 54000 Tail costing Rs. 425.00 lacs discussed in STC meeting held on 25.01.2017 and approved. Case for A/A amounting submitted to Govt. vide No. 1113/EIC dt. 04.08.2017 for Rs 448.00 lacs.	
-----------------------------------	---------------------------	--	--	---	---	--

DC Office Status & DC Remarks: Pending & AA amounting to Rs. 448 Lac received, the estimate is under process.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 44800000  
Funds Issued:  
Admin. Approved:  
44800000  
Funds Spent:





## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation &amp; Water Resources

Department : Irrigation &amp; Water Resources

( 38 ) ( 7 ) ( 7 ) 17950	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Loan Minor from RD 0 to 17000 i.e up to the tail.	In Progress FC-Irrigation Irrigation & Water Resources 01/06/2017 28/02/2018	The project estimate costing Rs 140 lacs stands discussed in the STC meeting held on 18.01.2017 and approved. The A/A accorded by Govt. vide memo No. 22/42/2017-4IW dated 24.03.2017 for Rs 127.04 lacs. Estimate approved for Rs 10440040.00.Tenders opened on 03.05.2017 and approved on 25.05.2017.15% Work completed.	12704000
-----------------------------------	-------------------------------	--	--	---	--	----------

*DC Office Status & DC Remarks: Pending & AA amounting to Rs. 127.04 Lac received. Tendered open on 03.05.2017 work will be started shortly.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 12704000  
Funds Issued:  
Admin. Approved:  
12704000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

( 39 ) ( 8 ) ( 8 ) 17951	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Rehabilitation of Sinsar Minor from RD 0 to 12500 only.	In Progress FC-Irrigation Irrigation & Water Resources 01/06/2017 28/02/2018	Approved in STC meeting held on 18.01.2017. The A/A accorded by Govt. vide memo No.22/44/2017- 4IW dated 24.03.2017 for Rs. 90.85 lacs. Estimate approved for Rs. 8089180.00 on 08.05.2015. Tenders appd on 19.05.2017. 15% work completed.	9085000
-----------------------------------	-------------------------------	--	--	---	--	---------

*DC Office Status & DC Remarks: Pending & AA amounting to Rs. 90.85 lac received, the tender will be opened on 3.5.2017.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 9085000  
Funds Issued:  
Admin. Approved: 9085000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Irrigation &amp; Water Resources</b>						
<b>Department : Irrigation &amp; Water Resources</b>						
( 40 ) ( 9 ) ( 9 ) 17952	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of RCC Box Type Barrel and Construction of Road from RD 6650 to 21000 and construction of intervening structure of Narwana Minor.	Pending FC-Irrigation Irrigation & Water Resources 01/12/2017 31/10/2018	Announcement received in Jan,2017. The announcement consist of 2 parts. 1st part is regarding construction of Road which relates to PWD (B&R). Case to transfer it to PWD (B&R) sent to Govt. vide No. 259/EIC dt. 16.02.2017 which stood approved. The other part regarding RCC Box Culvert Barrel, The project costing Rs. 1000.00 lacs was discussed in the STC meeting held on 16.05.2017 and was approved with certain condition. Accordingly the Admn Approval accorded by Govt. vide Memo No. 1/129/2017-11W dt. 27.07.2017 for Rs. 807.00 lacs.	80700000



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & C.M has approved to transfer the work of construction of mettaled road on both sides of Narwana Minor from RD 6650 to RD 21000 to PWD (B&R) on 20.02.2017. Construction of RCC Box Type Barrel is to be decided by irrigation department after finalization of their project, action regarding construction of could be planned and constructed.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 1118000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Irrigation &amp; Water Resources</b>						
<b>Department : Irrigation &amp; Water Resources</b>						
( 41 ) ( 10 ) ( 10 ) 17953	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Reconstruction of DR Bridge at RD 39081 (Ujhana to Pipaltha), RD 61466 (BhanaBharmna to Belerkha), RD 73746 (Surja Khera to Mohal Khera) and at RD 305000(Sirsa Branch) on BML Barwala Link from Village Hatho to Gurthali.	Pending FC-Irrigation Irrigation & Water Resources 01/11/2017 30/06/2018	The case for A/A sent to Govt. for Rs. 1059.97 lacs vide No. 22/45/2013-4IW dated 18.04.2017 for single span steel bridges at RD 39081, 61566 and 73546 of BML Barwala Link Channel and box culvert RCC at RD 305000 of Sirsa Branch. The tenders for consultancy for first three bridges opened on 31.05.2017 and approved. Consultant has supplied the report and estimate and further action under process in SE office. For bridge at Rd 305000 Sirsa Branch, design was sent to CDO for design, but now CDO on 24.07.2017 intimated to get the design carried out through outsourcing. Action is being taken accordingly.	105997000



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Irrigation & Water Resources

Department : Irrigation & Water Resources

*DC Office Status & DC Remarks: Pending & AA amounting to Rs. 1059.97 lacs received, tender is under process.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 105997000  
Funds Issued:  
Admin. Approved:  
105997000  
Funds Spent:

( 42 ) ( 11 ) ( 11 ) 17985	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of divisional level office building for Executive Engineer and office for Sub Divisional Officers at Sudkain Canal Colony.	Pending FC-Irrigation Irrigation & Water Resources 01/12/2017 30/12/2018	The case for A/A will be submitted by SE upto 30.04.2017 as drawings have been finalized by office of Chief Architect Haryana on 5.04.2017. The A/A amounting to Rs. 332.95 lacs accorded by Govt vide No 2/81/2017-1IW dt.29.05.2017. Structural design tender under process. Drawing also awaited from Chief Architect office.	33295000
-------------------------------------	---------------------------	--	---	--	--	----------

*DC Office Status & DC Remarks: Pending & Drawing of office building has been received and AA amounting to Rs. 1287 Lac is awaited.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 33295000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Power

Department : DHBVNL

( 43 ) ( 1 ) ( 1 ) 12506	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Replacement of under size conductor of various 11 KV lines.	Pending FC-Power DHBVNL 31/07/2016	Under IPDS scheme 14 KM HT line and 3.10 KM LT line to be provided and tender for the same are under process.	
-----------------------------------	---------------------------	--	--	---	--	--

*DC Office Status & DC Remarks: Pending & Under IPDS scheme 14 Kms HT lines and 3.10 KMs LT line to be provided and tender for the same are under process. Besides this 6.350 KM ACSR conductor have been replaced in 6.350 KM.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 6000000  
Funds Issued: 6000000  
Admin. Approved: 6000000  
Funds Spent:

( 44 ) ( 2 ) ( 2 ) 12510	23/05/2016  In Progress	Julana JULLANA JULANA -Block Jind	Creation of new 33 KV S/Stn at Village Khranti	In Progress FC-Power DHBVNL 31/07/2016 30/06/2018	The work stand allotted to the contractor vide LOA dated 27.06.2017	31900000 31900000 31900000
-----------------------------------	-------------------------------	--	---	---	---	----------------------------------

*DC Office Status & DC Remarks: Pending & The proposal for creation of 33 KB sub Station Khranti stands approved. As per site plane, the schedule for creation of the sub station is during FY 2017-18. The land have been finalized. Funding schme prepared and sent to the quarter concerned.*

Likely Date of Initiation:  
Likely Date of Completion:  
Estimate Cost: 25100000  
Funds Issued: 25100000  
Admin. Approved:  
25100000  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 45 ) ( 1 ) ( 1 ) 12497	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the village namely Deorar, Desh Khara and Rajgarh though they are connected with canal based water supply.	Admin. Approval Released FC-Public Health Public Health Engineering	Detail Project Report(DPR) of Rs. 2847.35 lakh prepared for covering CMA No. 12497, 12498 & 12499, has been approved administratively and cleared from SFC for sending to NABARD.	284735000 284735000
-----------------------------------	---------------------------	--	--	---	---	------------------------

**DC Office Status & DC Remarks: Pending & Estimate amounting to Rs. 28.16 crore sent vide SE Office memo. No. 1941 dated 10.4.2017 for three announcements 12497 to 12499.**

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 2816000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 46 ) ( 2 ) ( 2 ) 12498	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the villages namely Buana Village Cluster, Brar Khara, Behalpur, Bibipur Village Cluster though they are connected with canal based water supply.	Admin. Approval Released FC-Public Health Public Health Engineering	Detailed Project Report(DPR) of Rs. 2847.35 lakh is prepared for covering CMA No. 12497, 12498 & 12499, has been administratively approved and cleared from SFC for sending to NABARD	
-----------------------------------	---------------------------	--	---	---	---	--

**DC Office Status & DC Remarks: Pending & An estimate amounting to Rs. 28.16 Crore stands submitted to Head office vide memo. No. 1941 dated 10.4.2017 for three announcements 1297 to 12499**

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:





## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 47 ) ( 3 ) ( 3 ) 12499	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Providing sufficient water in the villages namely Dhighana, Nidana, Shamlo Khurd Village cluster, Nidani Village Cluster and Radhana Village Cluster though they are connected with the canal based water supply.	Admin. Approval Released FC-Public Health Public Health Engineering	Detailed Project Report (DPR) of Rs. 2847.35 lakh prepared for covering CMA No. 12497, 12498 & 12499 has been approved administratively and cleared from SFC for sending to NABARD.	
-----------------------------------	---------------------------	--	---	---	---	--

*DC Office Status & DC Remarks: Pending & Estimate sent to Head Office vide SE Circle, Jind memo no. 1941 dated 10.4.2017 for amounting to RS. 28.16 crores w.r.t. announcement No. 12497, 12498 and 12499.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 2816000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 48 ) ( 4 ) ( 4 ) 17973	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Providing suction Machine for Desilting of the Sewerage line in Narwana and Uchana.	Pending FC-Public Health Public Health Engineering 30/03/2017 31/12/2017	Estimate for purchase of jetting cum suction machine stands approved and machine is being arranged. Requirement sent to MM Cell for purchasing the machine.	
-----------------------------------	---------------------------	--	---	---	---	--

*DC Office Status & DC Remarks: Pending & Already ordered vide Head Office endst no. 10286-89 PHE/Project dated 03.02.2017 for shifting of machine from Dabwali to Narwana Town. Now, request for a new machine vide SE, PHEC-Jind office memo no. 2503 dated 04.05.2017*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 49 ) ( 5 ) ( 5 ) 17974	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Repair of water works of Village Amargarh.	In Progress FC-Public Health Public Health Engineering 27/04/2017	Estimate of Rs. 9.35 lakh administratively approved and funds amounting to Rs. 9.35 lakh allocated during the WSSB meeting held on 27/04/2017. Work in progress.	935000 935000 935000
-----------------------------------	-------------------------------	--	---	---	---	----------------------------

*DC Office Status & DC Remarks: Pending & Tenders to be opened on dated 05.07.2017*

					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
( 50 ) ( 6 ) ( 6 ) 17975	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Repair of water works village Hamirgarh.	Funds Allocated FC-Public Health Public Health Engineering 27/04/2017	Estimate of Rs. 28.30 lakh administratively approved and funds amounting to Rs.25.00 Lakh allocated during WSSB Meeting held on 27.04.2017.Tender opened on 18.8.17 and under process of allotment.	2830000 2830000 2500000

*DC Office Status & DC Remarks: Pending & DNIT submitted to Head Office via SE, PHEC, Jind office memo no. 2889 dated 23.05.2017 whose approval is still awaited.*

					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 51 ) ( 7 ) ( 7 ) 17976	18/12/2016  Pending	Narwanan NARWANA NARWANA -Block Jind	Repair of water works of Village Frain Kalan.	Funds Allocated FC-Public Health Public Health Engineering 27/04/2017	Estimate of Rs. 9.35 lakh administratively approved and funds amounting to Rs. 9.35 lakh allocated during WSSB Meeting held on 27.04.2017. Tenders opened on 27.7.17 and under process of allotment.	935000 935000 935000
-----------------------------------	---------------------------	---	--	---	--	----------------------------

*DC Office Status & DC Remarks: Pending & Estimate submitted to W/S & Sew. Board, Hr. Panchkula and approved in State Sanitary Board meeting held on 27.4.2017.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 52 ) ( 8 ) ( 8 ) 17977	18/12/2016  In Progress	Narwana NARWANA NARWANA -Block Jind	Repair of water works of village Pipaltha.	In Progress FC-Public Health Public Health Engineering 27/04/2017	Work recently allotted	2825000 2825000 2500000
-----------------------------------	-------------------------------	--	---	---	------------------------	-------------------------------

*DC Office Status & DC Remarks: Pending & Administratively approved on dated 27.04.2017 but not technically approved yet.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 53 ) ( 9 ) ( 9 ) 17978	18/12/2016  Pending	Singhwai NARWANA NARWANA -Block Jind	Repair of water works of Village Singhwai.	In Progress FC-Public Health Public Health Engineering 27/04/2017	Tenders opened on 18.08.17 and under process of allotment.	4765000 4765000 400000
-----------------------------------	---------------------------	---	---	---	---	------------------------------

*DC Office Status & DC Remarks: Pending & DNIT submitted to Head Office vide SE, PHEC-Jind office memo no. 2892 dated 23.05.2017 whose approval is still awaited.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 54 ) ( 10 ) ( 10 ) 17979	18/12/2016  Pending	Sainthli NARWANA NARWANA -Block Jind	Repair of water works of Village Sainthly.	Funds Allocated FC-Public Health Public Health Engineering 27/04/2017	Estimate of Rs. 25.20 lakh has been administratively approved and funds amounting to Rs.20.00 Lakh allocated during the WSSB meeting held on 27/04/2017. Tenders opened on 18.08.17 but being single tender, tender recalled and now to be opened on 4.9.17	2520000 2520000 2000000
-------------------------------------	---------------------------	---	---	---	---	-------------------------------

*DC Office Status & DC Remarks: Pending & DNIT submitted to Head Office vide SE, PHEC-Jind office memo no. 2877 dated 23.05.2017 whose approval is still awaited.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 55 ) ( 11 ) ( 11 ) 18451	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Laying of sewerage line in village Muwana under Mahagram Yojana.	Pending FC-Public Health Public Health Engineering	Case for deferring this CM Announcement sent vide CFMS No. 5753 dated 25.07.2017.	
-------------------------------------	---------------------------	--	--	---	---	--

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 56 ) ( 12 ) ( 12 ) 18463	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Budha Khera.	Pending FC-Public Health Public Health Engineering 01/08/2017	Estimate under preparation.	
-------------------------------------	---------------------------	--	--	---	-----------------------------	--

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Health Engineering</b>						
<b>Department : Public Health Engineering</b>						
( 57 ) ( 13 ) ( 13 ) 18464	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Bitani.	Funds Allocated FC-Public Health Public Health Engineering 01/08/2017 31/12/2017	DNIT under check	2870000 2870000 2870000
<i>DC Office Status: Pending</i>					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
( 58 ) ( 14 ) ( 14 ) 18465	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Kalwa	Pending FC-Public Health Public Health Engineering	Estimate under process.	
<i>DC Office Status: Pending</i>					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	---	----------------------------	---

Head Deptt. : Public Health Engineering

Department : Public Health Engineering

( 59 ) ( 15 ) ( 15 ) 18466	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Dathrath.	Pending FC-Public Health Public Health Engineering	Estimate under process.	
-------------------------------------	---------------------------	--	---	---	-------------------------	--

DC Office Status: Pending

						Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
( 60 ) ( 16 ) ( 16 ) 18467	07/05/2017  Pending	Safidon SAFIDON SAFIDON -Block Jind	Making sufficient arrangement for potable drinking water in village Pillu Khera	Funds Allocated FC-Public Health Public Health Engineering 01/08/2017 31/12/2017	Tenders floated to be opened on 5.9.17		1474000 1474000 1474000

DC Office Status: Pending



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Public Works (B & R)





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Dept.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Works (B &amp; R)</b>						
<b>Department : Public Works (B &amp; R)</b>						
( 61 ) ( 1 ) ( 1 ) 10574	10/10/2015   Pending	Jind JIND JIND -MC Jind	Construction RUB on Bhiwani Road crossing Delhi-Bathinda railway line.	Pending FC-PWD(B&R) Public Works (B & R)	U.O. Note sent to Govt. vide No.15/Bridges dated 14.01.2016 for dropping this announcement being non-feasible. Hon'ble CM has desired to carry out the spot inspection by DC, Jind. Report of DC, Jind has been received vide No.476/PA dated 06.04.2016 and accordingly Govt. has been requested to drop this announcement vide U.O.No.43971 dated 29.04.2016. Govt. has ordered vide PSCM No.44669 dt.23.12.16 that comments of DC Faridabad be taken. DC, Faridabad, SE(G) has been requested by T/o No.221 dt.6.1.17 to send the detailed report. Further, DC, Faridabad also requested by Govt. memo No.13/20/2015-2B&R(W) dt.2.2.17 to send your comments along with comments of concerned MLA before 5.2.17.	



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

Currently Pending With : District Admin.

**DC Office Status & DC Remarks:** Pending & Administrative approval received vide ACS No. 13/05/2017- 1 B&R (W) dated 15.06.2017 for amounting to Rs. 10.00 crore. The case sent head office vide S.E. No. 142068 dated 06.07.2017 for inclusion of work under Railway work programme sent to Head Office.

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 62 ) ( 2 ) ( 2 ) 12492	23/05/2016  Pending	Jind JULLANA JULANA -Block Jind	Constructing New road from NORthern Bye Pass Jind (HAMETI) to Kila Jafargarh via Lijwana Kalan, Fatehgarh, Ramkali, Shamlo Kalan, Kheema Kheri, Biroli to Jind on Raja wali Gohr.	Pending FC-PWD(B&R) Public Works (B & R)	Estimate has been sent to Govt. vide U.O.No.31481 dated 11.04.2017 amounting to Rs.2365.84 lacs for approval. A/A received vide No.9/212/2017- 3B&R(W) dt.31.05.2017 for RS.2365.84 lakh. DNIT under preparation.	236584000 236584000
-----------------------------------	---------------------------	--	---	--	--	------------------------

**DC Office Status & DC Remarks:** Pending & Rough cost estimate amounting to Rs. 2365.84 Lacs sent to the Govt. vide UO No. 31481 dated 11.4.2017

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 3200000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

( 63 ) ( 3 ) ( 3 ) 12493	23/05/2016  Dropped	Julana JULLANA JULANA -Block Jind	Up-gradation of roads from Julana to Lijwana upto Ridhana (Connect Gohana)	Dropped FC-PWD(B&R) Public Works (B & R)	CM has approved to drop this announcement on 12.5.2017	
-----------------------------------	---------------------------	--	--	--	--	--

*DC Office Status & DC Remarks: Pending & The R/C/E sent to Head Office vide S.E.Kaithal memo No. R/119435 dated 04.08.2016 for Rs. 556.68 lacs. Estimate received back from Head Office with some observation. Estimate resubmitted to Head Office vide S.E. (K) letter No. R/151382 dated 21.09.2016 amounting to Rs. 558.08 lacs. However road as not justifying widening from 5.50 mtr. to 7.00 mtr. in view of traffic intensity, the case for dropping of announcement is being sent to Govt.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 55668000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 64 ) ( 4 ) ( 4 ) 12494	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Construction of new road from Julana C.H.C to village Rajgarh	Pending FC-PWD(B&R) Public Works (B & R)	Estimate has been sent to Govt. vide U.O.No.20535 dated 22.02.2017 amounting to Rs.72.97 lacs for A/A. Approval awaited.	7297000 7297000
-----------------------------------	---------------------------	--	---	--	--	--------------------

*DC Office Status & DC Remarks: Pending & The rough Cost Estimate has been sent to Govt. to accord approval vide U.O. No. 20535 dated 22.02.2017 for Rs. 72.97 lacs.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 55000000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Works (B &amp; R)</b>						
<b>Department : Public Works (B &amp; R)</b>						
( 65 ) ( 5 ) ( 5 ) 12507	23/05/2016   Pending	Julana JULLANA JULANA -Block Jind	Upgradation of road from Julana to Badchhaper road (Connect Hansi)	Pending FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.161.15 lacs sent to Govt. vide U.O.No.89291/RI dated 27.04.2017 for approval. A/A has been received from Govt. vide No.9/247/2017-3B&R(W) dated 09.05.2017 for Rs.161.15 lacs. Tender received and under process of allotment.	16115000 16115000
<i>DC Office Status &amp; DC Remarks: Pending &amp; The administrative approval has been received amounting Rs.161.15 lacs from Additional Chief Secy. to Govt. haryana vide his letter No. 9/249/2017-3 B&amp;R(W) dated 09/05/2017. Detail estimate and DNIT sent to HEad office vide S.E. Kaithal No. R/101963 dated 15.05.2017. Technically sanctioned vide Head office letter No. 926-R-16/93681/RI dated 02.06.2017 amounting to Rs. 155.09 lacs. Tender received &amp; under process of allotment.</i>					Likely Date of Initiation: Likely Date of Completion:	Estimate Cost: 16115000 Funds Issued: 15509000 Admin. Approved: 15509000 Funds Spent:
( 66 ) ( 6 ) ( 6 ) 12517	23/05/2016   Pending	Julana JULLANA JULANA -Block Jind	Upgradation of road from Julana to Deorad - Farmana (connect Meham)	Pending FC-PWD(B&R) Public Works (B & R)	Estimate has been sent to Govt. vide U.O.No.95454 dated 05.05.2017 amounting to Rs.108.98 lacs for approval. A/A received vide No.9/270/2017-3B&R(W) dt.19.5.17 for Rs.108.98 lacs. DNIT approved. Tender being called.	10898000 10898000



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

*DC Office Status & DC Remarks: Pending & Administrative approval received vide ACS No. 9/270/2017-3 B&R (W) dated 19.05.2017 for amounting to Rs. 108.98 lacs. Detail estimate and DNIT sent to Head Office vide S.E. (K) No. R/130290 dated 20.02.2017 for amounting to Rs. 85.41 lacs. DNIT approved tender will be called shortly.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 67 ) ( 7 ) ( 7 ) 17858	11/12/2016  Pending	JIND JIND JIND -MC Jind	Extension of PWD (B&R) Rest House.	Pending FC-PWD(B&R) Public Works (B & R)	R/C/E amounting to Rs.643.45 lacs has been sent to Govt. vide U.O.No.93475 dated 03.05.17 for approval. A/A has been received from Govt. vide No.14/02/2008-1B&R(W) dated 05.06.2017 for Rs.643.45 lacs. DNIT under process in H.O.	64345000 64345000
-----------------------------------	---------------------------	----------------------------------	------------------------------------	--	---	----------------------

*DC Office Status & DC Remarks: Pending & Administrative approval received vide ACS No. 14/02/2008-1 B&R (W) dated 05.06.2017 for amounting to Rs. 643.45 lacs. Detail estimate and DNIT sent to S.E. (K) vide T/o letter No. 956 dated 03.07.2017 amounting to Rs. 280.29 lacs.*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 64345000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

( 68 ) ( 8 ) ( 8 ) 17863	11/12/2016  Pending	JIND JIND JIND -MC Jind	Construction of new bye-pas connecting Jind-Hansi Road to Jind-Narwana Road.	Pending FC-PWD(B&R) Public Works (B & R)	The project road Titram mod (Kaithal)-Jind-Hansi road has been approved in-principle as National Highway by MoRT&H subject to the outcome of DPR. The work of preparation of DPR has awarded to the agency in April, 2017 and the duration of preparation of DPR is 9 months. This bypass will become part of this DPR. In view of the above facts this work is to be executed from MoRT&H after seeking proper approval.	118000000
-----------------------------------	---------------------------	----------------------------------	--	--	---	-----------

**DC Office Status & DC Remarks:** Pending & The proposal sent to Head office vide S.E. Kaithal No. R/9780 dated 12.01.2017 amounting to Rs. 118.00 Crore.

However the detailed estimate for consultancy for the work of preparation of DPR for Titram Mor-Kaithal-Jind-Hansi road in haryana has been approved by MoRT&H. The consultant has been appointed for this work. The New Bye pass of Jind City and Narnaund is covered under that project and will be executed accordingly.

According the aproposal has been sent by S.E. PWD (B&R) Kaithal vide No. 92891 dated 03.05.217 to E.I.C.,Haryana PWD (B&R) Chandigarh for dropping of this work from CM announcement list as this work will be included in above DPR and executed at later stage.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 11800000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

( 69 ) ( 9 ) ( 9 ) 17869	11/12/2016  Pending	JIND JIND JIND -Block Jind	Construction of Road from Village Dariywala to Barsola provided 2 Karm width land along the proposed road is provided by G.P. Dariyawala along the proposed road.	Pending FC-PWD(B&R) Public Works (B & R)	R/C/E has been sent to Govt. vide U.O.No.42822 dated 05.05.2017 amounting to Rs.251.90 lacs for approval. A/A has been received from Govt. vide No.9/269/2017-3B&R(W) dt.19.5.17 for Rs.251.90 lacs. DNIT approved. Tender being called.	25190000 25190000
-----------------------------------	---------------------------	-------------------------------------	---	--	--	----------------------

*DC Office Status & DC Remarks: Pending & Administrative approval received vide ACS No. 9/269/2017-3 B&R (W) dated 19.05.2017 for amounting to Rs. 251.90 laacs DNIT approved tender will be called shortly.*

Likely Date of Initiation:  
Likely Date of Completion: Estimate Cost: 25190000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Public Works (B &amp; R)</b>						
<b>Department : Public Works (B &amp; R)</b>						
( 70 ) ( 10 ) ( 10 ) 17872	11/12/2016   Pending	JIND JIND JIND -MC Jind	Four lanning of road from Batakh Chowk to Nirjan.	Pending FC-PWD(B&R) Public Works (B & R)	R/C/E has been sent tot Govt. vide U.O.no.75616 dated 05.05.2017 amounting to Rs.738.44 lacs for approval. A/A received vide No.9/263/2017- 3B&R(W) dt.19.5.17 for Rs.738.44 lacs. DNIT under process in H.O.	73844000 73844000
<b>DC Office Status &amp; DC Remarks: Pending &amp; Administrative approval received vide ACS No. 9/263/2017-2017 3&amp;R(W) dated 19.05.2017 for amounting to Rs. 738.44 lacs. Detail estimate and DNIT sent to S.E. (K) vide this office letter No. 853 dated 12.06.2017 for amounting Rs. 644.86 lacs.</b>						<b>Likely Date of Initiation:</b> <b>Likely Date of Completion:</b> <b>Estimate Cost: 73844000</b> <b>Funds Issued:</b> <b>Admin. Approved:</b> <b>73844000</b> <b>Funds Spent:</b>
( 71 ) ( 11 ) ( 11 ) 17918	11/12/2016   Pending	JIND JIND JIND -Block Jind	Construction of road from Mandi to Khanda.	Pending FC-PWD(B&R) Public Works (B & R)	U.O. has been sent to Govt. vide U.O.No.95706 dated 05.05.2017 for non feasible since consolidation path is not available. Accordingly U.O has been sent to Govt. vide No.95706 dt.05.05.2017 for non-feasible. Decision awaited.	





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B & R)

Department : Public Works (B & R)

*DC Office Status & DC Remarks: Pending & not feasible as no consolidation path available from Mandi to Khanda.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 72 ) ( 12 ) ( 12 ) 17952	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of RCC Box Type Barrel and Construction of Road from RD 6650 to 21000 and construction of intervening structure of Narwana Minor.	Pending FC-PWD(B&R) Public Works (B & R)	CM has approved to transfer the work of construction of mettalled road on both sides of Narwana Minor from RD 6650 to RD 21000 to PWD (B&R) on 20.2.2017. Construction of RCC box type barrel is to be decided by Irrigation Deptt. after finalization of their project, action regarding construction of road could be planned and constructed.	
-------------------------------------	---------------------------	--	--	--	--	--

*DC Office Status & DC Remarks: Pending & C.M has approved to transfer the work of construction of mettalled road on both sides of Narwana Minor from RD 6650 to RD 21000 to PWD (B&R) on 20.02.2017. Construction of RCC Box Type Barrel is to be decided by irrigation department after finalization of their project, action regarding construction of could be planned and constructed.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 1118000  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Public Works (B &amp; R)

Department : Public Works (B &amp; R)

( 73 ) ( 13 ) ( 13 ) 17981	18/12/2016  Pending	Narwana NARWANA NARWANA -MC Jind	Underpass on Jind-Samain Road in Narwana will be constructed. Provision of funds will be made in the next financial year.	Pending FC-PWD(B&R) Public Works (B & R)	RUB is not feasible due to high water table. Case has been sent to Govt. vide U.O.No.90910 dated 01.05.2017 for dropping or deciding whether ROB can be constructed against this CM announcement. A/A has been received on 16.05.2017 to construct ROB instead of RUB. Matter referred to Railway for inclusion in Railway W.P. vide letter No.118194 dt.12.07.17.	250000000 250000000
-------------------------------------	---------------------------	---	---	--	--	------------------------

*DC Office Status & DC Remarks: Pending & ROB is approved instead of RUB by Government. Administrative approval received on dated 16-05-2017 for amounting to Rs. 25.00 Crore. The tender for surveying of feasibility DPR, GAD received on dated 08.08.2017 for amounting to Rs. 10.00 lacs.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

( 74 ) ( 1 ) ( 1 ) 10044	12/04/2015   Pending	UCHANA UCHANA KALAN UCHANA -Block Jind	Opening of Block Level Stadium at Uchana.	Pending FC-Sports Sports & Youth Affairs	As per report of DSO, Jind no land has been identified at Uchana. Letter has been written to DC,Jind to provide land in consultation with local MLA as desired by Hon'ble CM .An amount of Rs.40 lac has been released to DC cum President District Sports Council Jind on 20/03/2017.	4000000 4000000 4000000 0
-----------------------------------	-------------------------------	---	--	--	---	------------------------------------

*DC Office Status & DC Remarks: Pending & Request sent Smt. Prem Lata, Hon'ble MLA vide DSYO, Jind memo. No. 3051 dated 19.10.2016 and memo. No.353 dated 13.2.2017 to provide sufficient land for construction of the Stadium. Again request also made to the Hon'ble MLA vide DC Office memo. No. 1601 /PA dated 19.4.2017 however no land has been provided so far. Land is not available in Uchana Kalan MC Area.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

( 75 ) ( 2 ) ( 2 ) 12515	23/05/2016  Pending	Julana JULLANA JULANA -Block Jind	Construction of Stadium in Julana.	Pending FC-Sports Sports & Youth Affairs	Land has been identified at Julana. Estimate of Rs.150 lac has been prepared by XEN,PWD B&R. An amount of Rs.1 crore has been released to DC cum President District Sports Council Jind on 20/03/2017.Matter is under process to transfer this amount to PWD B&R.	15000000 10000000 10000000
-----------------------------------	---------------------------	--	---------------------------------------	--	---	----------------------------------

*DC Office Status & DC Remarks: Pending & Estimate stands submitted to DG-Sports vide memo no. 1394/DA dated 21.11.2016.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports &amp; Youth Affairs

Department : Sports &amp; Youth Affairs

( 76 ) ( 3 ) ( 3 ) 17862	11/12/2016  Pending	JIND JIND JIND -MC Jind	Rs. 1.00 crore for creating infrastructure in Arjun Stadium, Jind.	Pending FC-Sports Sports & Youth Affairs	An amount of Rs.1.00 crore has already been released to DC cum President District Sports Council Jind on 09/06/2016 for construction of cricket stadium from which Administrative approval of Rs 83.90 lac has been issued on 06/02/2017 for earth filling in Arjun stadium & Rs.20.00 lac has been released on 20/03/2017 for creating more Infrastructure in Arjun Stadium Jind.	12000000
-----------------------------------	---------------------------	----------------------------------	--	--	--	----------

**DC Office Status & DC Remarks:** Pending & An estimate of Rs. 1.02 Crore was prepared for construction of cricket Stadium out of which 96.81 Lac is related earth filling in the Arjun Stadium which is low lying. Communication was made with the ACS Sports and Youth Welfare Department, Govt. of Haryana to get the technical approval from the Chief Engineer PWD (B&R) which is still awaited.

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Sports & Youth Affairs

Department : Sports & Youth Affairs

( 77 ) ( 4 ) ( 4 ) 17944	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Construction of Synthetic Athletic Track in 400 mtrs. Length in Navdeep Stadium, Narwana.	Pending FC-Sports Sports & Youth Affairs	Estimate of Rs.1199.23 lac has been prepared by PWD B&R. An amount of Rs.1.00 crore has been released to DC cum President District Sports Council Jind on 20/03/2017 & 2 crore has been released on 30/05/2017.Matter is under process to transfer this amount to PWD B&R.	119923000 30000000 30000000
-----------------------------------	---------------------------	--	---	--	--	-----------------------------------

DC Office Status & DC Remarks: Pending & Detailed estimate sent to H.O vide S.E. Kaithal NO. 153966 dt. 21.07.2017 for amounting to Rs. 938.71 lacs.

Likely Date of Initiation: Estimate Cost: 119923000  
Likely Date of Completion: Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre,Haryana

---

Exclude Deferred Announcement and DC Office Status(Pending)

---

Head Deptt. : Transport

Department : Transport



# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

## Department : Transport

( 78 )	11/12/2016	JIND	Construct of new general Bus	Pending	The zoning plan of the acquired land near Pandu Pindara was requested to be issued by Urban Local Bodies Department. A demand of payment of conversion charges has been raised by Urban Local Bodies Deptt @ Rs 15 per Sq Mtr. approval of the Govt. for payment of conversion charges for this land has been requested on 16.1.17. The conversion charges have been released for issuing zonal plan of the land. Chief Architect Haryana has confirmed receipt of Zoning Plan of land near Pandu Pindera for preparation drawings. The proposed drawings are however awaited. The Drawings have been assured to be prepared by 05-05-2017 by representative of Chief Architect, Haryana office. Chief Architect Haryana has submitted the drawings to this office on 5.5.17 which have been submitted for approval of the competent authority. On approval of drawings, the same will be returned for getting the rough cost estimate for construction of this bus stand as per Hon'ble CM announcement.
( 1 )		JIND	Stand, near village Pandu Pindera	FC-Transport	
( 1 )		JIND -MC	on the land acquired for this	Transport	
17861	Pending	Jind	purpose.		





# Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Transport

Department : Transport

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Kuk. Dev. Board

( 79 ) ( 1 ) ( 1 ) 17874	11/12/2016  Pending	JIND JIND JIND -Block Jind	Development of all Tiraths in district through KDB.	Pending FC-Urban LocalBodies Kuk. Dev. Board	CEO, KDB has informed on 18.4.2017 that out of 5 Tiraths, estimates of 3 numbers of Tiraths namely Ramhad Tirath, Puskar Tirath, Ashwani Kumar Tirath have been prepared. For preparing the estimates for balance 2 nos. Tiraths, a joint inspection of site by XEN (PWD, B&R), CA, Haryana and local administration shall be made as per decision taken in meeting held with different departments on 17.1.2017.	
-----------------------------------	---------------------------	-------------------------------------	---	--	---	--

*DC Office Status & DC Remarks: Pending & Site was jointly inspected by the officers of KDB and Xen, PWD (B&R), Jind and estimate of Rs. 2.10 Crore has been prepared and is being submitted to the competent authority.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



# Hon'ble Chief Minister's Announcements

Report Type- General

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Kuk. Dev. Board

( 80 ) ( 2 ) ( 2 ) 18454	07/05/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Development and beautification of Nagkshetra Tirth at Safidon by Kurukshetra Development Board with an expenditure of Rs. 2.10 Crores.	Pending FC-Urban LocalBodies Kuk. Dev. Board	Chief Executive Officer, Kurukshetra Development Board, Kurukshetra has been requested on 18.5.2017 to send the report/comments at earliest.	
-----------------------------------	---------------------------	---	--	--	--	--

DC Office Status: Pending

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

Department : Urban Local Bodies



# Hon'ble Chief Minister's Announcements

## Chief Minister's IT Centre,Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 81 )	26/12/2014	JIND	Construction of "Atal" park in 7	Pending	<p>This announcement has been transferred to ULB from HUDA vide memo No.CA-HUDA/CE-II/EE(HQ)/31491 dated 15.2.2017.</p> <p>DC, Jind has been requested to take up the matter with Animal Husbandry Department for transfer of land to MC, Jind and to submit estimate.</p> <p>ACS, Animal Husbandry Department has informed on 14.6.2017 that "CM has ordered that land be transferred in the name of MC so that the even on has announcement is initiated at the earliest. He has observed that the department may initiate separate proposal for acquiring more land as and when it need land for its mandated functions". Accordingly, matter has been submitted on 23.5.2017 by Animal Husbandry Department for the concurrence of FD.</p>
( 3 )		JIND	acres of Animal Husbandry""s	FC-Urban LocalBodies	
( 1 )		JIND -MC	Department land on Safidon Road	Urban Local Bodies	
9746	Pending	Jind			



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

Currently Pending With : Finance

**DC Office Status & DC Remarks:** Pending & The land is yet to be transferred from the Animal Husbandry to ULB/HUDA. The case for transfer of land to DLUB stand submitted to Principal Secretary Govt. of Haryana Animal Husbandry Department vide DG Animal Husbandry Memo No. 6239 dated 04.07.2016. Again DO letter written to ACS, Animal Husbandry, Haryana 7597/LFA dated 20.4.2017.

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost: 0  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0

( 82 ) ( 4 ) ( 2 ) 17873	11/12/2016   Pending	JIND JIND JIND -Block Jind	Grant of Rs. 1.50 crore for setting up of CCTV cameras in Jind City.	Pending FC-Urban LocalBodies Urban Local Bodies	EO, MC Jind has informed on 31.3.2017 that 20 vantage points have been identified in association with SP Jind. EO, MC, Jind has assured on 03.05.2017 that estimate will be sent within 7 days.	
-----------------------------------	-------------------------------	-------------------------------------	--	---	---	--

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

**DC Office Status & DC Remarks:** Pending & 20 Nos. of points have been identified with the cooperation of SP, Jind. Detailed estimate has been put on hold for want of Uniform tender documented as directed by DULB vide memo. No. DULB/TA-1/2016/10423-44 dated 23.11.2016. The EO has intimated that no Uniform tender document tender has been received from the DULB.



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

( 83 ) ( 5 ) ( 3 ) 17917	11/12/2016  Pending	JIND JIND JIND -MC Jind	Construction of road from Narwana road to zypsam Factory.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 356.90 lakhs received from DC Jind on 19.6.2017 has been administratively approved on 24.7.2017. Funds amounting to Rs. 356.90 lakhs released. Technical sanction has been granted on 18.8.2017.	35690000 35690000 35690000
-----------------------------------	---------------------------	----------------------------------	--	---	---	----------------------------------

*DC Office Status & DC Remarks: Pending & The road alignment is on the Julani Rajbaha belongs to Irrigation Deptt. The area falls in the Municipal limit. Does not qualifies the requirement as per road construction policy. The UULB deptt. Had earlier in 2012 taken up the work against the CM Announcement No. 5769 and floated the tender. The proposal was dropped by ULB as per Govt. instructions dated 24.12.2014. Case is being referred to Govt. for transferring the announcement to PWD (B&R or ULB(FTMS 226 dated 06.01.2017)*

Likely Date of Initiation:  
Likely Date of Completion:Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 84 ) ( 6 ) ( 4 ) 17984	18/12/2016  Pending	Narwana NARWANA NARWANA -Block Jind	Grant of Rs. 5.00 crore for other development activities in the Municipal area, as per the requirement decided by Deputy Commissioner.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs.443.06 lakhs administratively on 26.5.2017. Funds amounting to Rs.100.00 lakh released. Estimate received on 4.7.2017 for technical sanction has been returned back on 3.8.2017 with observations.	50000000 44306000 10000000
-----------------------------------	---------------------------	--	--	---	--	----------------------------------



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
---	---	--	-----------------------	--	----------------------------	---

Head Deptt. : Urban Local Bodies

Department : Urban Local Bodies

*DC Office Status & DC Remarks: Pending & The estimate has been prepared and submitted to DULB on 19.4.2017 vide memo. No. 1798/LFA dated 19.4.2017.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 5000000  
Funds Issued:  
Admin. Approved:  
Funds Spent:

( 85 ) ( 7 ) ( 5 ) 18068	18/12/2016  Pending	Narwana NARWANA NARWANA -MC Jind	Construction of Community Centre on the vacant land adjacent to MC Narwana.	Pending FC-Urban LocalBodies Urban Local Bodies	Estimate amounting to Rs. 135.00 lakhs administratively approved. Funds amounting to Rs. 35.00 lakhs released. Estimate received for technical sanction on 4.7.2017 has been returned back on 3.8.2017 with observations.	13500000 13500000 3500000
-----------------------------------	---------------------------	---	---	---	---	---------------------------------

*DC Office Status & DC Remarks: Pending & Estimate stand submitted to DULB office vide DC office memo no. 7680 dated 01.03.2017 A/A awaited.*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost: 13500000  
Funds Issued: 0  
Admin. Approved: 0  
Funds Spent: 0

( 86 ) ( 8 ) ( 6 ) 18452	07/05/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Naming of the chowk after Maharaja Jassa Singh Ahluwalia where his statue been unveiled today, by Municipal Committee Safidon after passing a resolution.	Pending FC-Urban LocalBodies Urban Local Bodies	DC Jind has been requested on 23.5.2017 to take immediate action to implement the announcement and send report at earliest.	
-----------------------------------	---------------------------	---	---	---	---	--

*DC Office Status: Pending*

Likely Date of Initiation:  
Likely Date of Completion:

Estimate Cost:  
Funds Issued:  
Admin. Approved:  
Funds Spent:



## Hon'ble Chief Minister's Announcements

Chief Minister's IT Centre, Haryana

Exclude Deferred Announcement and DC Office Status(Pending)

( Rpt.Sr.No. ) ( G1.Sr.No. ) ( G2.Sr.No. ) Anc. Code	Anc. Date Target Date Deferred Till CM Office Status	Place Constituency Block District	Announcement in Brief	Status Officer Nodal Department Likely Date of Initiation Likely Date of Completion	Action taken by department	(Deptt.) Estimate Cost Admin. Approved Funds Issued Funds Spent
<b>Head Deptt. : Urban Local Bodies</b>						
<b>Department : Urban Local Bodies</b>						
( 87 ) ( 9 ) ( 7 ) 18455	07/05/2017  Pending	Safidon SAFIDON SAFINDO -MC Jind	Construction of Community Centre on 3 Kanal land belonging to Municipal Committee Safidon from the resources of Municipal Committee Safidon itself.	Pending FC-Urban LocalBodies Urban Local Bodies	DC Jind has been requested on 23.5.2017 to take immediate action to implement the announcement and send feasibility report/rough cost estimate at earliest.	Likely Date of Initiation: Likely Date of Completion:  Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
<b>DC Office Status: Pending</b>						
( 88 ) ( 10 ) ( 8 ) 18475	07/05/2017  Pending	Jind JIND JIND -MC Jind	Grant of Rs. 10 crores for various development works in Municipal Council Jind.	Pending FC-Urban LocalBodies Urban Local Bodies	DC Jind has been requested to take immediate action to implement the announcement and send the feasibility report/rough cost estimate at earliest.	Likely Date of Initiation: Likely Date of Completion:  Estimate Cost: Funds Issued: Admin. Approved: Funds Spent:
<b>DC Office Status: Pending</b>						